

## BRISTOL CITY HALL ADDITION & RENOVATIONS MONTHLY REPORT – JUNE 2022



***Issue Date: 06.08.2022***

### **Table of Contents**

#### **Section I – Executive Summary**

#### **Section II – Cost Reports**

- PCO/COR Log
- Budget Summary
- Allowance Log

#### **Section III – Document Summary Logs**

- RFI log (Open Issues/Clarifications)
- Submittal Log (Open Items)
- Drawing/Specification Log

#### **Section IV – Schedule Update**

#### **Section V – Progress Photos**

## **Section I - Executive Summary**

### **Mobilization / Site Logistics**

At this point the Abatement & Demolition, Sitework, and Electrical subcontractors have mobilized on the site and began performing associated scopes of work. Temporary fencing and scrim have been installed around the construction site as well as at the laydown yard. The majority of the construction signage is up, with miscellaneous signage to be installed as needed. Safety signage has been installed along the perimeter of the site as well as within the site and building itself. The laydown yard is marked with line striping for construction personnel parking. The DDJV Field Office is set up and in full operation, it is located at 105 Laurel St 2<sup>nd</sup> Fl. Erosion control measures are being installed. Remaining Site Logistics items will be implicated as the project evolves. All trades are working on their submittals.

### **Demo & Abatement**

Most of the abatement on the interior of the building has been performed excluding some small miscellaneous items that are being taken care of at the moment. The window and East Façade abatement and demolition is starting over the next few weeks. Eagle Environmental has a full-time inspector present onsite to assist the abatement contractor with testing and day-to-day issues as they come up. Selective demolition is ongoing. A load-out bay on the East Façade has been opened and equipment has been loaded on to the building floors. Demolition in the Penthouse is complete with minor items left. The chiller is scheduled to be removed from the roof this Friday. The majority of the Third floor demolition is expected to be completed by the end of this week. Second, First, and Ground Floor demolition activities will follow the Third floor.

### **Sitework & Landscaping**

Site demolition work has been started by the Sitework subcontractor and is ongoing at this point. Excavation of the Atrium addition is scheduled to start toward the end of this month. Erosion control measures are being installed as the sitework limit extend.

### **Structural Steel (Existing Building & Addition)**

Structural Steel shop drawings are scheduled to be submitted for review at the beginning of next week. Infill work in the existing building is going to start at the end of July or beginning of August. The structural steel for the addition is on schedule and to begin mid-August.

### **Envelope Trades (Existing Building & Addition)**

Envelope Trades are working on their submittals. No work is scheduled until structural steel and all slabs-on-deck are installed at the addition. Both the addition and existing building curtain wall and metal panel installation will begin after the approval and coordination process is complete,

material is procured, and manufactured. Framing of exterior walls of the addition will also begin upon completion of structural steel work.

### **MEP & FP Trades**

MEP and FP trades have mobilized to perform make-safe work. The Electrical subcontractor has started to install temporary lights and power within the building. Permanent power coordination with Eversource is ongoing at this time. The 3-D BIM Coordination Model is in progress and weekly meetings are ongoing to evaluate progress and perform coordination between effected trades.

### **Interior Finishes/Remaining Trade Contractors**

Framing and Drywall subcontractor will start onsite at the end of this month. Interior finish work is going to be performed top-down, starting on the Third floor and working their way down to the Ground Floor.

## **Section II - Cost Reports**

### **PCO/COR Log**

As of 06/08/2022, there are a total of 12 PCO's (Potential Change Orders) that have been compiled. A total of three PCO's have been sent to the Owner for review and approval.

The remaining PCO's are either being finalized for processing / presenting for approval or require more design input to process (refer to COP Log for the complete breakdown). Every PCO is assigned a letter to indicate the status of each PCO. The status breakdown is as follows:

- "A" = Approved.
- "B" = Budget and final pricing are still needed
- "Q" = Quote and pricing have been received by the subcontractor(s) and pricing is currently being vetted by D'Amato+Downes JV
- "R" = Review, the COP has been submitted to the Design team and the Owner for a final review prior to approval or rejection
- "V" = Void, for the PCO's that don't come to fruition

This coding is important so the project team can sort the log in the future to revive a change or re-cap what has been approved, what is in the budget stage, etc. As responses are returned for RFI's, DDJV will re-evaluate and further develop the PCO log accordingly.

### **Budget Summary**

The Budget Summary will be provided with next month's update as DDJV is currently finishing the setup of all cost codes in our billing system.

### **Allowance Log**

As outlined on the attached Allowance Log, there is a pending charge to the Unforeseen Hazardous Material Removal line item. With the upcoming Proposal Requests DDJV anticipates charges to other line items within the provided log. DDJV would present this information once PR's are issued and charges could be properly allocated to associated line items.

## **Section III - Document Summary Logs**

### **See attached:**

Open RFI Log, dated 06.08.2022  
Open Submittal Log, dated 06.08.2022  
Drawing Log, dated 06.08.2022  
Specifications Log, dated 06.08.2022

## **Section IV - Schedule Update**

### **Schedule**

See attached updated Schedule dated 06.08.2022.

## **Section V -Progress Photos**

Progress photos are attached showing the construction progress from the first week of June. As work progresses, more photos will be shared with each Monthly Update.

**Bristol City Hall Renovation and Addition  
Change Order Proposal Log**

LEGEND	STATUS
A	APPROVED
B	BUDGET
Q	QUOTE
R	REVIEW
V	VOID

COP No.	Description	Subcontractors	In-Scope		Out-of-Scope		Cost Status	Comments
			COP Amount	COP Total	COP Amount	COP Total		
100	PR #03 - New Fire Water Line	D'Amato Construction Synergy Fire Systems Insurance Bond CM Fee			\$ 10,000.00		B	
					\$ 2,500.00		B	
					\$ 87.50		B	
					\$ 100.70		B	
					\$ 234.73		B	
			\$ -		\$ 12,922.93	B		
101	PR #04 - Revised Elevator Shaft	CT Mason Insurance Bond CM Fee			\$ 8,000.00		B	
					\$ 56.00		B	
					\$ 64.45		B	
					\$ 150.23		B	
						\$ -		
102	PR #05 - Additional Site Electrical	D'Amato Construction Ferguson Electric Insurance Bond CM Fee			\$ 2,000.00		B	
					\$ 5,000.00		B	
					\$ 49.00		B	
					\$ 56.39		B	
					\$ 131.45		B	
			\$ -		\$ 7,236.84	B		
103	PR #06 - Added Sinks, Mop Sinks and Water Coolers	Ferguson Mechanical Insurance Bond CM Fee			\$ 20,000.00		B	
					\$ 140.00		B	
					\$ 161.12		B	
					\$ 375.57		B	
						\$ -		
104	PR #07 - Staff Lounge Enclosures	Downes Construction Insurance Bond CM Fee			\$ 10,000.00		B	
					\$ 70.00		B	
					\$ 80.56		B	
					\$ 187.79		B	
						\$ -		
105	PR #08 - Roller Window Shades and Door Film	Downes Construction Insurance Bond CM Fee			\$ 10,000.00		B	
					\$ 70.00		B	
					\$ 80.56		B	
					\$ 187.79		B	
						\$ -		
106	RFI #33 - Underground Tank Removal and Disposal	D'Amato Construction Insurance Bond CM Fee			\$ 5,000.00		B	
					\$ 35.00		B	
					\$ 40.28		B	
					\$ 93.89		B	
						\$ -		
107	Credit for Temporary Fire Extinguishers	Synergy Fire Systems			\$ (2,250.00)		R	
					\$ -		R	
				\$ -		\$ (2,250.00)	R	



Bristol City Hall Renovation and Addition  
Change Order Proposal Log

LEGEND	STATUS
A	APPROVED
B	BUDGET
Q	QUOTE
R	REVIEW
V	VOID

COP No.	Description	Subcontractors	In-Scope		Out-of-Scope		Cost Status	Comments
			COP Amount	COP Total	COP Amount	COP Total		
108	PR #09 - Update Building Electrical Service	Ferguson Electric			\$ (2,000.00)		B	
				\$ -		\$ (2,000.00)	B	
109	RFI #49 - Council Chambers Millwork	Downes Construction Insurance Bond CM Fee			\$ 30,000.00 \$ 210.00 \$ 241.68 \$ 563.36		B	
				\$ -		\$ 31,015.04	B	
110	Demo & Hazmat Unit Price Adds and Credits GMP Allowance - Unforeseen Hazardous Material Removal	Accurate Insulation DDJV			\$ 8,547.50 \$ (8,547.50)		R	
				\$ -		\$ -	R	
111	Credit for AISC Certified Steel Erector	Steeltech			\$ (33,000.00)		R	
				\$ -		\$ (33,000.00)	R	
112	RFI #43 - Type R2A Light Fixtures in IT Closets	Ferguson Electric Insurance Bond CM Fee			\$ 3,000.00 \$ 21.00 \$ 24.17 \$ 56.34		B	
				\$ -		\$ 3,101.50	B	
<b>Total</b>				\$ -		\$ 71,819.54		

Summary			
Original CMR Contingency	\$ 764,562.00	Original GMP	\$ 28,014,428.00
Approved COPs		Approved GMP COs	\$ -
Revised CMR Contingency	\$ 764,562.00	Revised GMP	\$ 28,014,428.00
Pending COPs	\$ -	Pending COPs	\$ (35,250.00)
CMR Contingency Balance	\$ 764,562.00	Anticipated Final GMP	\$ 27,979,178.00



**Bristol City Hall Restoration and Addition**  
Allowance Log

ITEM	SUB	Description	QTY	UNIT	UNIT COST	BUDGET	ACTUAL COST	PENDING COST	ANTICIPATED COST	AMOUNT REMAINING	ANTICIPATED OR RETURNED SAVINGS
1	Accurate	Unforeseen HAZMAT Removal and Selective Demolition	1	LS	\$ 70,000.00	\$ 70,000.00	\$ -			\$ 70,000.00	\$ 70,000.00
2	Accurate	Unforeseen Lead Paint Removal at Existing Metal Decking	1	LS	\$ 5,000.00	\$ 5,000.00	\$ -			\$ 5,000.00	\$ 5,000.00
3	D'Amato (Concrete)	Misc. Concrete Slab Patching & Repair	1	LS	\$ 23,400.00	\$ 23,400.00	\$ -			\$ 23,400.00	\$ 23,400.00
4	CT Mason	Additional Masonry Cutting & Patching	1	LS	\$ 53,500.00	\$ 53,500.00	\$ -			\$ 53,500.00	\$ 53,500.00
5	Downes	Safety Allowance	1	LS	\$ 12,500.00	\$ 12,500.00	\$ -			\$ 12,500.00	\$ 12,500.00
6	Acoustics	Additional Drywall Work	1	LS	\$ 37,000.00	\$ 37,000.00	\$ -			\$ 37,000.00	\$ 37,000.00
7	Ferguson (Plumbing)	Utility Fees	1	LS	\$ 10,000.00	\$ 10,000.00	\$ -			\$ 10,000.00	\$ 10,000.00
8	Ferguson (Plumbing)	Temp Environmental Controls Gas Connection	1	LS	\$ 15,000.00	\$ 15,000.00	\$ -			\$ 15,000.00	\$ 15,000.00
9	Ferguson (HVAC)	Temporary Environmental Controls Ductwork	1	LS	\$ 25,000.00	\$ 25,000.00	\$ -			\$ 25,000.00	\$ 25,000.00
10	Ferguson (Electrical)	Additional Temp Lighting & Power	1	LS	\$ 25,000.00	\$ 25,000.00	\$ -			\$ 25,000.00	\$ 25,000.00
11	Ferguson (Electrical)	Utility Fees	1	LS	\$ 25,000.00	\$ 25,000.00	\$ -			\$ 25,000.00	\$ 25,000.00
12	D'Amato (Sitework)	Additional Site Maintenance	1	LS	\$ 10,000.00	\$ 10,000.00	\$ -			\$ 10,000.00	\$ 10,000.00
13	D'Amato (Sitework)	Snow Removal/Winter Conditions	1	LS	\$ 10,000.00	\$ 10,000.00	\$ -			\$ 10,000.00	\$ 10,000.00
14	D'Amato (Sitework)	Fence Maintenance	1	LS	\$ 10,000.00	\$ 10,000.00	\$ -			\$ 10,000.00	\$ 10,000.00
15	DDJV	Polluted Soils Management	1	LS	\$ 30,000.00	\$ 30,000.00	\$ -	\$ -		\$ 30,000.00	\$ 30,000.00
16	DDJV	Unforeseen Hazardous Material Removal	1	LS	\$ 25,000.00	\$ 25,000.00	\$ -	\$ 8,547.50		\$ 25,000.00	\$ 16,452.50
17	DDJV	Additional Masonry / Concrete Repair	1	LS	\$ 28,000.00	\$ 28,000.00	\$ -	\$ -		\$ 28,000.00	\$ 28,000.00
18	DDJV	GPR Scanning	1	LS	\$ 10,000.00	\$ 10,000.00	\$ -	\$ -		\$ 10,000.00	\$ 10,000.00
19	DDJV	Video Underground Plumbing Utilities Inspection	1	LS	\$ 3,500.00	\$ 3,500.00	\$ -	\$ -		\$ 3,500.00	\$ 3,500.00
20	DDJV	Slab Patching & Repair	1	LS	\$ 25,000.00	\$ 25,000.00	\$ -	\$ -		\$ 25,000.00	\$ 25,000.00

**Bristol City Hall Restoration and Addition**  
Allowance Log

ITEM	SUB	Description	QTY	UNIT	UNIT COST	BUDGET	ACTUAL COST	PENDING COST	ANTICIPATED COST	AMOUNT REMAINING	ANTICIPATED OR RETURNED SAVINGS
21	DDJV	Weekend/Off-Hours Supervision (Subcontractors)	1	LS	\$ 50,000.00	\$ 50,000.00	\$ -	\$ -		\$ 50,000.00	\$ 50,000.00
22	DDJV	Additional Lead Paint Removal	1	LS	\$ 5,000.00	\$ 5,000.00	\$ -	\$ -		\$ 5,000.00	\$ 5,000.00
23	DDJV	Temporary Protection	1	LS	\$ 10,000.00	\$ 10,000.00	\$ -	\$ -		\$ 10,000.00	\$ 10,000.00
24	DDJV	Additional Painting Touch-Up	1	LS	\$ 10,000.00	\$ 10,000.00	\$ -	\$ -		\$ 10,000.00	\$ 10,000.00
25	DDJV	Utility Consumption	1	LS	\$ 200,000.00	\$ 200,000.00	\$ -	\$ -		\$ 200,000.00	\$ 200,000.00
26	DDJV	Additional Supplementary Steel	1	LS	\$ 10,000.00	\$ 10,000.00	\$ -	\$ -		\$ 10,000.00	\$ 10,000.00
27	DDJV	Permanent Railings at RTU Equipment	1	LS	\$ 20,000.00	\$ 20,000.00	\$ -	\$ -		\$ 20,000.00	\$ 20,000.00
28	DDJV	Material Procurement Mitigation	1	LS	\$ 75,000.00	\$ 75,000.00	\$ -	\$ -		\$ 75,000.00	\$ 75,000.00
29	DDJV	Owner Requested Changes	1	LS	\$ 321,267.10	\$ 321,267.10	\$ -	\$ -		\$ 321,267.10	\$ 321,267.10
<b>Totals</b>						<b>\$ 1,154,167.10</b>	<b>\$ -</b>	<b>\$ 8,547.50</b>	<b>\$ -</b>	<b>\$ 1,154,167.10</b>	<b>\$ 1,145,619.60</b>



DAmato + Downes JV

## RFI LOG

#	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
69	Wall Rating on Switch Room 014A	Open	Ferguson Electric...	Brown, Debra (Ferguson Electric Company, Inc)	O'Neill, Chris (Q...	06/07/2022	Darian D'Amato	06/12/2022		O'Neill, Chris (Q...	City Hall	TBD		TBD
<p>Debra Brown Sent Fri Jun 3, 2022 at 12:44 pm EDT Per contract drawing R1.0, Switch Room 014a, which will hold emergency power equipment, does not call for rated walls - see attached.</p> <p><b>Q:</b> Please review and advise if this is the design intent. <a href="#">FE RFI 010-000 Attach.png</a> <a href="#">FE RFI 010-000 Switch Room 014A - Wall rating.pdf</a></p>														
68	Fire Smoke Damper at RTU-4 Riser	Open	Ferguson Contractors	Ireland, Elizabeth (Ferguson Electric Company, Inc)	O'Neill, Chris (Q... Long, Tyler (Long...	06/07/2022	Darian D'Amato	06/12/2022		O'Neill, Chris (Q... Long, Tyler (Long...	City Hall	TBD		TBD
<p>Erin Glynn Sent Mon Jun 6, 2022 at 02:53 pm EDT Contract Drawing A1.33 shows shaft wall stepping in along column line ex.17. However, this doesn't provide enough room to encompass the fire smoke damper in wall - see attached snapshot of the coordination model.</p> <p><b>Q:</b> Please review and advise on how to proceed. <a href="#">RFI 010-000 - Rm 305 - RTU4 Riser - Fire Smoke Damper.pdf</a></p>														
67	Sanitary Invert	Open	Ferguson Contractors	Ireland, Elizabeth (Ferguson Electric Company, Inc)	Scrittorale, Ryan... O'Neill, Chris (Q... Long, Tyler (Long...	06/07/2022	Darian D'Amato	06/12/2022		Scrittorale, Ryan... O'Neill, Chris (Q... Long, Tyler (Long...	City Hall	TBD		TBD
<p>Erin Glynn Sent Mon Jun 6, 2022 at 09:23 am EDT Please see the attached snapshot. Based on our layout of underground plumbing, the sanitary invert leaving the building at the exterior foundation wall is -2'-8¼" from ground floor.</p> <p><b>Q:</b> Please review and advise if this is acceptable. <a href="#">RFI 008-000 - 015 - Sanitary Invert.pdf</a></p>														
63	Wall Type 5 & 5.2	Open	D'Amato + Downes JV	D'Amato, Tom (D'Amato + Downes JV)	O'Neill, Chris (Q...	06/03/2022	Darian D'Amato	06/08/2022		O'Neill, Chris (Q...	City Hall	No		TBD
<p><b>Q:</b> Darian D'Amato Sent Fri Jun 3, 2022 at 10:46 am EDT On Drawing A1.11 there is references to wall types 5 and 5.2, but these wall types aren't shown with the other wall sections. Please provide sections for types 5 and 5.2.</p>														
62	Additional Roof Safety Rails	Open	Steeltech Buildin...	Newton, Alex (Steeltech Building Products)	Foust, Nathan (PE... O'Neill, Chris (Q...	06/03/2022	Darian D'Amato	06/08/2022		O'Neill, Chris (Q...	City Hall	Yes (Unknown)		Yes (Unknown)
<p>Alex Newton Sent Thu Jun 2, 2022 at 01:19 pm EDT <b>Q:</b> There has been mention of needing additional roof railings around equipment for safety. Please provide a plan location and a railing type detail. <a href="#">RFI #1 Additional roof railings.pdf</a></p>														



DAmato + Downes JV

Printed on Wed Jun 8, 2022 at 07:35 am EDT

Job #: 60-19-0003 Bristol City Hall Reno/Addition  
131 North Main Street  
Bristol, Connecticut 06010

#	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
<p><b>A:</b> Nathan Foust (PES Structural Engineers) Responded Tue Jun 7, 2022 at 08:49 am EDT Design, detailing, and attachment of railing is delegated per the structural contract document. Refer to architectural for railing location, layout, and configuration. [PES]</p>														
61	Floor Box Dimensions	Open	Ferguson Contractors	Brown, Debra (Ferguson Electric Company, Inc)	O'Neill, Chris (Q... Long, Tim (Long C...	06/02/2022	Darian D'Amato	06/07/2022		O'Neill, Chris (Q... Long, Tim (Long C...	City Hall	TBD		TBD
<p><b>Q:</b> Debra Brown Sent Wed Jun 1, 2022 at 09:30 am EDT There are no dimensions shown for floor boxes on electrical or architectural drawings. Please provide a sketch with dimensions showing where floor boxes should be located. <a href="#">FE RFI 008-000 Floor Box Clarifications.pdf</a></p>														
60	Canopy Roof Drain Piping Discrepancy	Open	Ferguson Contractors	Ireland, Elizabeth (Ferguson Electric Company, Inc)	O'Neill, Chris (Q... Long, Tyler (Long...	06/02/2022	Darian D'Amato	06/07/2022		O'Neill, Chris (Q... Long, Tyler (Long...	City Hall	TBD		TBD
<p><b>Q:</b> Erin Glynn Sent Fri May 27, 2022 at 02:20 pm EDT Contract drawing A1.50 shows a roof drain on the new canopy, which is located above the 1st Floor main entrance. However, contract drawing P2.12 shows storm pipe for this roof drain on third floor plumbing plans. Please review and advise. <a href="#">RFI 007-000 - Roof Drain Discrepancy.pdf</a></p>														
59	Locations for NVR and Workstation	Open	Ferguson Contractors	Brown, Debra (Ferguson Electric Company, Inc)	O'Neill, Chris (Q... Long, Tim (Long C...	06/02/2022	Darian D'Amato	06/07/2022		O'Neill, Chris (Q... Long, Tim (Long C...	City Hall	TBD		TBD
<p><b>Q:</b> Debra Brown Sent Fri May 27, 2022 at 11:23 am EDT Please provide locations for the NVR and workstation as they are not on the plans or specs. Please provide the MDF and IDF locations by room number. <a href="#">FE RFI 007-000 Locations.pdf</a></p>														
58	Clarification on Card Readers	Open	Ferguson Contractors	Brown, Debra (Ferguson Electric Company, Inc)	O'Neill, Chris (Q... Long, Tim (Long C...	06/02/2022	Darian D'Amato	06/07/2022		O'Neill, Chris (Q... Long, Tim (Long C...	City Hall	TBD		TBD
<p><b>Q:</b> Debra Brown Sent Thu May 26, 2022 at 12:02 pm EDT There is conflicting information on access control from the Issue to Bid set to the Conformance Set. Key Note #4 - states Card Readers are furnished and installed by Owner. Single gang electrical box flush mounted 46" AFF on unsecured side. Please clarify. <a href="#">FE RFI 005-000 Clarification.pdf</a></p>														
57	Room Number Clarification	Open	Ferguson Contractors	Brown, Debra (Ferguson Electric Company, Inc)	O'Neill, Chris (Q...	06/02/2022	Darian D'Amato	06/07/2022		O'Neill, Chris (Q...	City Hall	TBD		TBD

#	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
	<p>Debra Brown Sent Wed Jun 1, 2022 at 09:35 am EDT            Are the current room numbers and names going to be the final room numbers? If not, please provide the final listing of room numbers and names for use in:</p> <p><b>Q:</b></p> <ol style="list-style-type: none"> <li>1. Fire Alarm</li> <li>2. Security</li> <li>3. Panel Circuit Directories</li> <li>4. Valve tagging</li> <li>5. HVAC Temperature Controls</li> </ol> <p><a href="#">FE RFI 009-000 Room Number Clarification.pdf</a></p> <p><b>A:</b> Chris O'Neill (QA+M Architecture) Responded Mon Jun 6, 2022 at 10:12 am EDT            the construction documents do not depict the final room numbering scheme, QAM will follow up with a final room numbering scheme.</p>													
55	Linear Bar Grill Installation Detail	Open	Ferguson Contractors	Ferguson, Thomas (Ferguson Electric Company, Inc)	O'Neill, Chris (Long, Tyler (Long...	05/27/2022	Darian D'Amato	06/01/2022			O'Neill, Chris (Long, Tyler (Long...	City Hall	TBD	TBD
	<p>Erin Glynn Sent Thu May 26, 2022 at 01:38 pm EDT            Per review of contract drawing M2.6 in the stairwell atrium area, please provide an elevation detail showing how the linear bar grille is intended to be installed.</p> <p>Please include the following in the detail:</p> <p><b>Q:</b></p> <ol style="list-style-type: none"> <li>1. If horizontal fire damper curtain is to be out of air stream.</li> <li>2. Location of FD curtain and how it connects to the linear grille</li> <li>3. Per question 1 &amp; 2, what size floor opening is required? Full length of linear or 3-42x6 openings</li> <li>4. Is additional steel framing required.</li> <li>5. Does the linear face sit recessed flush with floor or does linear frame sit on top of floor?</li> </ol> <p>Review and advise.  <a href="#">RFI 006-000 - Linear Installation Detail.pdf</a></p>													
45	Electrical Requirements for Automatic Entrance Devices	Open	Ferguson Contractors	Brown, Debra (Ferguson Electric Company, Inc)	Long, Tim (Long C... O'Neill, Chris (Q...	05/25/2022	Darian D'Amato	05/30/2022			Long, Tim (Long C... O'Neill, Chris (Q...	City Hall	TBD	TBD
	<p>Debra Brown Sent Tue May 24, 2022 at 09:07 am EDT            Please provide a detail for any automatic entrance electrical requirements.  <a href="#">FE RFI 003-000 Automatic Entrance Electrical Requirements.pdf</a></p>													
41	Underground Drain Conflict HCT 013+014	Open	Ferguson Contractors	Ireland, Elizabeth (Ferguson Electric Company, Inc)	O'Neill, Chris (Q...	05/24/2022	Darian D'Amato	05/29/2022			D'Amato, Darian (...)	City Hall	TBD	TBD
	<p>Erin Glynn Sent Mon May 23, 2022 at 12:41 pm EDT            See attached. On drawing P2.0 it shows a WC-1 floor mounted toilet in room 013+014. However, there is an existing footing directly below. In addition room 014 floor drain and shower drain are in conflict with the footing below.            Please review and advise how to proceed.  <a href="#">RFI 003-000 - HCT 013+014 - Underground Drain Conflict.pdf</a></p> <p><b>A:</b> Eugene Karcha (D'Amato + Downes JV) Responded Wed May 25, 2022 at 12:21 pm EDT            Also provide clearance required around the footing for the shower drain (requested by architect over the phone)</p>													

#	Subject	Status	Responsible Contractor	Received From	Assignee	Date Initiated	RFI Manager	Due Date	Closed Date	Ball In Court	Location	Schedule Impact	Cost Code	Cost Impact
	Chris O'Neill (QA+M Architecture) Responded Wed May 25, 2022 at 10:12 am EDT													
	<b>A:</b> Footings at column line ex-11/ex-D & ex 11/ex-E appear to be 32" below ground level slab as they are located at the lower boiler room level. Confirm if this provided enough depth for the toilets to remain at thie current location or if they will still need to be relocated.													
39	Duct Caulking	Open	Accurate Insulation	Faust, Kyle (Accurate Insulation, LLC)	Liberti, Chris (E... O'Neill, Chris (Q...	05/23/2022	Darian D'Amato	05/28/2022			City Hall	Yes (Unknown)	60-007 - Hazardous Abatement	Yes (Unknown)
	Kyle Faust Sent Mon May 23, 2022 at 10:38 am EDT Red caulking has been found on the ductwork system that connects to the ventilators. The red caulking is similar in appearance to the caulk on the ventilators which is known to be asbestos containing and assumed PCB's. This caulking is under fiberglass insulation so a quantity is unknown. Please advise.													
	<b>Q:</b> <a href="#">Duct Caulk 2.jpg</a> <a href="#">Duct Caulk.jpg</a> <a href="#">Ventailator Caulking (ACM).jpg</a> <a href="#">3rd floor duct layout.pdf</a>													
35	Wood Plank Trim Clarifications	Open	Downes Constructi...	Gomez, Carlos (Downes Construction Company)	O'Neill, Chris (Q...	05/19/2022	Darian D'Amato	05/24/2022			City Hall	TBD		TBD
	Carlos Gomez Sent Thu May 19, 2022 at 02:32 pm EDT Please see a attached partial elevation of the face of a canopy below. It appears that the intent is to glue individual wood planks together. I won't say it can't be done- I will say it might look OK day one but the joints between planks will open up in relatively short order due to any relatively minor deviations in temperature and humidity. This fact is recognized in spec section 064023-2.6-C which states "for trim items wider than available lumber, use veneered construction". We can't stand behind our work if it is constructed as drawn.													
	<b>Q:</b> <b>Is wood veneer is acceptable?</b> <a href="#">wood plank.jpg</a>													
30	Basement Loading Area Ramp	Open	D'Amato + Downes JV	D'Amato, Darian (D'Amato + Downes JV)	O'Neill, Chris (Q...	05/11/2022	Darian D'Amato	05/16/2022			City Hall			TBD
	<b>Q:</b> Darian D'Amato Sent Wed May 11, 2022 at 10:03 am EDT The basement loading area ramp is shown on HM-1 to be removed so the mastic underneath can be abated. The proposed plans don't show any details for the new ramp going in. The existing ramp is in new condition and can remain in place since the asbestos is encapsulated. Please advise whether or not the ramp should be demolished; a new ramp would be an additional cost since there are no details for it on the drawings.													
	<b>A:</b> Darian D'Amato (D'Amato + Downes JV) Responded Thu May 26, 2022 at 11:40 am EDT By direction of the Owner the ramp needs to widened by about 1' to the corner of the existing CMU wall. Please provide structural detail on ramp construction and attachment to existing ramp. Please provide detail and location for the new railing including finishes, etc. <b>This will effect the rebar and railing shop drawings.</b>													
	<b>A:</b> Darian D'Amato (D'Amato + Downes JV) Responded Tue May 17, 2022 at 10:49 am EDT Based on our latest conversation with the Owner they were looking to enlarge this ramp to be able to get a 4' pallet up and down. Please consult with the Owner and provide a solution as to how to handle the ramp and railing.													
	<b>A:</b> Chris O'Neill (QA+M Architecture) Responded Mon May 16, 2022 at 10:31 am EDT This ramp is to remain in place as currently designed so no mastic will be disturbed/exposed that would require abatement													

**Submittal Packages**

Spec Section	#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
282300 - VIDEO SURVEILLANCE SYSTEM	282300-1	0	Video Surveillance - Product Data	Product Information	Open	Ferguson Electric Company, Inc	Debra Brown			Jasmine Scinto (D'Agostino Associates - AV/IT/ Security Consultant)	Debra Brown (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Jasmine Scinto (D'Agostino Associates - AV/IT/ Security Consultant) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending Pending	06/07/2022 06/07/2022	06/07/2022 06/07/2022	06/22/2022	
281600 - INTRUSION DETECTION	281600-1	0	Intrusion Detection - Product Data	Product Information	Open	Ferguson Electric Company, Inc	Debra Brown			Jasmine Scinto (D'Agostino Associates - AV/IT/ Security Consultant)	Debra Brown (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Jasmine Scinto (D'Agostino Associates - AV/IT/ Security Consultant)	Submitted Reviewed Pending Pending	06/07/2022 06/07/2022	06/07/2022 06/07/2022	06/22/2022	

Spec Section	#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
											Security Consultant) Chris O'Neill (QA+M Architecture)					
281300 - ACCESS CONTROL SYSTEM	281300-1	0	Access Control - Product Data	Product Information	Open	Ferguson Electric Company, Inc		Debra Brown		Jasmine Scinto (D'Agostino Associates - AV/IT/ Security Consultant)	Debra Brown (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Jasmine Scinto (D'Agostino Associates - AV/IT/ Security Consultant) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending Pending	06/07/2022 06/07/2022	06/07/2022 06/07/2022	06/22/2022	
275313 - WIRELESS CLOCK SYSTEM	275313-1	0	Wireless Clocks - Product Data	Product Information	Open	Ferguson Contractors		Debra Brown		Jasmine Scinto (D'Agostino Associates - AV/IT/ Security Consultant)	Debra Brown (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Jasmine Scinto (D'Agostino Associates - AV/IT/ Security Consultant) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending Pending	05/23/2022 05/23/2022	05/23/2022 05/23/2022	06/09/2022	
275116 - PUBLIC ADDRESS SYSTEM	275116-1	0	Public Address System - Product Data	Product Information	Open	Ferguson Contractors		Debra Brown		Jasmine Scinto (D'Agostino Associates - AV/IT/ Security Consultant)	Debra Brown (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Jasmine Scinto (D'Agostino Associates - AV/IT/ Security Consultant) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending Pending	05/19/2022 05/19/2022	05/19/2022 05/19/2022	06/05/2022	
271500 - COMMUNICATION HORIZONTAL CABLING	271500-1	0	Communications Horizontal Cabling - Product Data	Product Information	Open	Net Services, LLC		Nic Okun		Jasmine Scinto (D'Agostino Associates - AV/IT/ Security Consultant)	Nic Okun (Net Services, LLC) Darian D'Amato (D'Amato + Downes JV) Jasmine Scinto (D'Agostino Associates - AV/IT/ Security Consultant) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending Pending	05/19/2022 05/19/2022 05/19/2022	05/19/2022 05/19/2022 05/19/2022	06/05/2022	
271300 - COMMUNICATION BACKBONE CABLING	271300-1	0	Backbone Cabling - Product Data	Product Information	Open	Net Services, LLC		Nic Okun		Jasmine Scinto (D'Agostino Associates - AV/IT/ Security Consultant)	Nic Okun (Net Services, LLC) Darian D'Amato (D'Amato + Downes JV) Jasmine Scinto (D'Agostino Associates - AV/IT/ Security Consultant) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending Pending	05/19/2022 05/19/2022	05/19/2022 05/19/2022	06/05/2022	
271100 - COMMUNICATION EQUIPMENT ROOM FITTINGS	271100-1	0	Equipment Room Fittings - Product Data	Product Information	Open	Net Services, LLC		Nic Okun		Jasmine Scinto (D'Agostino Associates - AV/IT/ Security Consultant)	Nic Okun (Net Services, LLC) Darian D'Amato (D'Amato + Downes JV)	Submitted Reviewed Pending Pending	05/19/2022 05/19/2022	05/19/2022 05/19/2022	06/05/2022	

Spec Section	#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
											Jasmine Scinto (D'Agostino Associates - AV/IT/ Security Consultant) Chris O'Neill (QA+M Architecture)					
263600 - TRANSFER SWITCHES	263600-1	0	Transformer Pad - Shop Drawing	Shop Drawing	Open	Ferguson Electric Company, Inc		Debra Brown		Ryan Scrittorale (Alfred Benesch & Company)	Debra Brown (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Ryan Scrittorale (Alfred Benesch & Company) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending Pending	05/31/2022 06/07/2022 05/31/2022	05/31/2022 05/31/2022	06/28/2022	
263213 - ENGINE GENERATORS	263213-1	0	Generator - Product Data	Product Information	Open	Ferguson Electric Company, Inc		Debra Brown		Tim Long (Long Consulting)	Debra Brown (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tim Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending Pending	06/07/2022 06/07/2022	06/07/2022 06/07/2022	06/22/2022	
262726 - WIRING DEVICES	262726-2	0	Wiring Devices - Product Data	Product Information	Open	Ferguson Contractors		Debra Brown		Tim Long (Long Consulting)	Debra Brown (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tim Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending Pending	05/27/2022 05/27/2022	05/27/2022 05/27/2022	06/13/2022	
262726 - WIRING DEVICES	262726-1	0	Wiring Devices & Floor Boxes - Product Data	Product Information	Open	Ferguson Contractors		Debra Brown		Chris O'Neill (QA+M Architecture)	Debra Brown (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tim Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Approved as Noted Pending	05/17/2022 05/17/2022 05/17/2022 05/19/2022	05/17/2022 05/17/2022 05/19/2022	06/03/2022	
260553 - IDENTIFICATION FOR ELECTRICAL SYSTEMS	260553-2	0	Identification for Fire Alarm - Product Data	Product Information	Open	J.E. Shea Electric, Inc.		Jason Flood		Tim Long (Long Consulting)	Jason Flood (J.E. Shea Electric, Inc.) Darian D'Amato (D'Amato + Downes JV) Tim Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending Pending	06/06/2022 06/06/2022 06/06/2022	06/06/2022 06/06/2022	06/21/2022	
260553 - IDENTIFICATION FOR ELECTRICAL SYSTEMS	260553-1	0	Identification for Electrical - Product Data	Product Information	Open	Ferguson Contractors		Debra Brown		Tim Long (Long Consulting)	Debra Brown (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tim Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending Pending	06/03/2022 06/03/2022	06/03/2022 06/03/2022	06/18/2022	

Spec Section	#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
260544 - SLEEVES AND SLEEVE SEALS FOR ELECTRICAL RACEWAYS AND CABLING	260544-1	0	Sleeves & Sleeve Seals - Product Data	Product Information	Open	Ferguson Contractors		Debra Brown		Tim Long (Long Consulting)	Debra Brown (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tim Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending Pending	06/03/2022 06/03/2022	06/03/2022 06/03/2022	06/18/2022	
260533 - RACEWAY AND BOXES FOR ELECTRICAL SYSTEMS	260533-2	0	Raceways & Boxes for Fire Alarm - Product Data	Product Information	Open	J.E. Shea Electric, Inc.		Jason Flood		Tim Long (Long Consulting)	Jason Flood (J.E. Shea Electric, Inc.) Darian D'Amato (D'Amato + Downes JV) Tim Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending Pending	06/06/2022 06/06/2022	06/06/2022 06/06/2022	06/21/2022	
260533 - RACEWAY AND BOXES FOR ELECTRICAL SYSTEMS	260533-1	0	Raceway & Boxes - Product Data	Product Information	Open	Ferguson Contractors		Debra Brown		Tim Long (Long Consulting)	Debra Brown (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tim Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending Pending	06/03/2022 06/03/2022	06/03/2022 06/03/2022	06/18/2022	
260529 - HANGERS AND SUPPORTS FOR ELECTRICAL SYSTEMS	260529-2	0	Hangers & Supports for Fire Alarm - Product Data	Product Information	Open	J.E. Shea Electric, Inc.		Jason Flood		Tim Long (Long Consulting)	Jason Flood (J.E. Shea Electric, Inc.) Darian D'Amato (D'Amato + Downes JV) Tim Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending Pending	06/06/2022 06/06/2022	06/06/2022 06/06/2022	06/21/2022	
260529 - HANGERS AND SUPPORTS FOR ELECTRICAL SYSTEMS	260529-1	0	Hangers & Supports - Product Data	Product Information	Open	Ferguson Contractors		Debra Brown		Tim Long (Long Consulting)	Debra Brown (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tim Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending Pending	06/03/2022 06/03/2022	06/03/2022 06/03/2022	06/18/2022	
260526 - GROUNDING AND BONDING FOR ELECTRICAL SYSTEMS	260526-1	0	Grounding & Bonding - Product Data	Product Information	Open	Ferguson Contractors		Debra Brown		Tim Long (Long Consulting)	Debra Brown (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tim Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending Pending	06/03/2022 06/03/2022	06/03/2022 06/03/2022	06/18/2022	
260519 - LOW-VOLTAGE ELECTRICAL POWER CONDUCTORS AND CABLES	260519-3	0	Low-Voltage Conductors (Fire Alarm) - Product Data	Product Information	Open	J.E. Shea Electric, Inc.		Jason Flood		Tim Long (Long Consulting)	Jason Flood (J.E. Shea Electric, Inc.) Darian D'Amato (D'Amato + Downes JV) Tim Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending Pending	06/06/2022 06/06/2022	06/06/2022 06/06/2022	06/21/2022	

Spec Section	#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
238126 - SPLIT SYSTEM HEAT PUMP UNITS	238126-1	0	Mini Split System w/ Stands - Product Data	Product Information	Open	Ferguson Contractors		Thomas Ferguson		Tyler Long (Long Consulting)	Architecture) Debra Brown (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tyler Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending Pending	05/19/2022 05/19/2022 05/19/2022	05/19/2022 05/19/2022	06/05/2022	
237413 - PACKAGED, OUTDOOR, ROOFTOP AIR-CONDITIONING UNITS	237413-1	0	Rooftop Units & Curbs - Package	Product Information	Open	Ferguson Contractors		Thomas Ferguson		Darian D'Amato (D'Amato + Downes JV)	Erin Glynn (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tyler Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Approved as Noted Approved as Noted	05/25/2022 05/25/2022 05/25/2022 05/31/2022	05/26/2022 05/26/2022 05/31/2022 06/06/2022	06/11/2022	
232300 - REFRIGERANT PIPING	232300-1	0	Refrigerant Piping - Product Data	Product Information	Open	Ferguson Contractors		Thomas Ferguson		Chris O'Neill (QA+M Architecture)	Erin Glynn (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tyler Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Approved Pending	05/25/2022 05/25/2022 06/06/2022	05/25/2022 05/25/2022 06/06/2022	06/11/2022	
232116 - HYDRONIC PIPING SPECIALTIES	232116-1	0	Hydronic Piping Specialties - Product Data	Product Information	Open	Ferguson Contractors		Thomas Ferguson		Chris O'Neill (QA+M Architecture)	Erin Glynn (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tyler Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Approved Pending	05/26/2022 05/26/2022 06/06/2022	05/26/2022 05/26/2022 06/06/2022	06/12/2022	
232113 - HYDRONIC PIPING	232113-1	0	Hydronic Piping - Product Data	Product Information	Open	Ferguson Contractors		Thomas Ferguson		Chris O'Neill (QA+M Architecture)	Erin Glynn (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tyler Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Approved Pending	05/26/2022 05/26/2022 06/06/2022	05/26/2022 05/26/2022 06/06/2022	06/12/2022	
230719 - HVAC PIPING INSULATION	230719-1	0	HVAC Pipe Insulation - Product Data	Product Information	Open	Ferguson Contractors		Thomas Ferguson		Chris O'Neill (QA+M Architecture)	Erin Glynn (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tyler Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Approved Pending	05/26/2022 05/26/2022 06/06/2022	05/26/2022 05/26/2022 06/06/2022	06/12/2022	
230713 - DUCT INSULATION	230713-1	0	Duct Insulation - Product Data	Product Information	Open	Ferguson Contractors		Thomas Ferguson		Chris O'Neill (QA+M Architecture)	Erin Glynn (Ferguson Electric Company, Inc) Darian D'Amato	Submitted Reviewed Approved Pending	05/26/2022 05/26/2022 06/06/2022	05/26/2022 05/26/2022 06/06/2022	06/12/2022	

Spec Section	#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date	
											(D'Amato + Downes JV) Tyler Long (Long Consulting) Chris O'Neill (QA+M Architecture)						
230553 - IDENTIFICATION FOR HVAC PIPING AND EQUIPMENT	230553-1	0	Identification for HVAC - Product Data	Product Information	Open	Ferguson Contractors		Thomas Ferguson		Chris O'Neill (QA+M Architecture)	Erin Glynn (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tyler Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Approved Pending	05/26/2022 05/26/2022 06/06/2022	05/26/2022 05/26/2022 06/06/2022	06/12/2022		
230529 - HANGERS AND SUPPORTS FOR HVAC PIPING AND EQUIPMENT	230529-1	0	Hangers & Supports for HVAC - Product Data	Product Information	Open	Ferguson Contractors		Thomas Ferguson		Chris O'Neill (QA+M Architecture)	Erin Glynn (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tyler Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Approved Pending	05/26/2022 05/26/2022 06/07/2022	05/26/2022 05/26/2022 06/07/2022	06/12/2022		
230523 - GENERAL-DUTY VALVES FOR HVAC PIPING	230523-1	0	General Duty Valves for HVAC Piping - Product Data	Product Information	Open	Ferguson Contractors		Thomas Ferguson		Chris O'Neill (QA+M Architecture)	Erin Glynn (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tyler Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Approved Pending	05/26/2022 05/26/2022 06/06/2022	05/26/2022 05/26/2022 06/06/2022	06/12/2022		
221413 - STORM DRAIN PIPING	221413-1	0	Storm Drain Piping - Product Data	Product Information	Open	Ferguson Contractors		Thomas Ferguson		Chris O'Neill (QA+M Architecture)	Erin Glynn (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tyler Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Approved Pending	05/23/2022 05/23/2022 06/07/2022	05/23/2022 05/23/2022 06/07/2022	06/09/2022		
221316 - SANITARY AND VENT PIPING	221316-1	0	Sanitary & Vent Piping - Product Data	Product Information	Open	Ferguson Contractors		Thomas Ferguson		Chris O'Neill (QA+M Architecture)	Erin Glynn (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tyler Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Approved Pending	05/23/2022 05/23/2022 06/07/2022	05/23/2022 05/23/2022 06/07/2022	06/09/2022		
221116 - DOMESTIC WATER PIPING	221116-1	0	Domestic Water Piping - Product Data	Product Information	Open	Ferguson Contractors		Thomas Ferguson		Chris O'Neill (QA+M Architecture)	Erin Glynn (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tyler Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Approved as Noted Pending	05/24/2022 05/24/2022 06/07/2022	05/24/2022 05/24/2022 06/07/2022	06/10/2022		

Spec Section	#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
221113 - FACILITY WATER DISTRIBUTION PIPING	221113-1	0	Facility Water Distribution Piping - Product Data	Product Information	Open	Ferguson Contractors		Thomas Ferguson		Chris O'Neill (QA+M Architecture)	Erin Glynn (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tyler Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Approved Pending	05/24/2022 05/24/2022 06/07/2022	05/24/2022 05/24/2022 06/07/2022	06/10/2022	
220719 - PIPE INSULATION	220719-1	0	Pipe Insulation for Plumbing - Product Data	Product Information	Open	Ferguson Contractors		Thomas Ferguson		Chris O'Neill (QA+M Architecture)	Debra Brown (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tyler Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Approved Pending	05/26/2022 05/26/2022 06/07/2022	05/26/2022 05/26/2022 06/07/2022	06/12/2022	
220553 - IDENTIFICATION FOR PLUMBING PIPING AND EQUIPMENT	220553-1	0	Identification for Plumbing - Product Data	Product Information	Open	Ferguson Contractors		Thomas Ferguson		Chris O'Neill (QA+M Architecture)	Erin Glynn (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tyler Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Approved Pending	05/26/2022 05/26/2022 06/07/2022	05/26/2022 05/26/2022 06/07/2022	06/12/2022	
220529 - HANGERS AND SUPPORTS FOR PLUMBING PIPING AND EQUIPMENT	220529-1	0	Hangers & Supports for Plumbing - Product Data	Product Information	Open	Ferguson Contractors		Thomas Ferguson		Chris O'Neill (QA+M Architecture)	Erin Glynn (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tyler Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Approved Pending	05/23/2022 05/23/2022 06/07/2022	05/23/2022 05/23/2022 06/07/2022	06/09/2022	
220523 - GENERAL-DUTY VALVES FOR PLUMBING PIPING	220523-1	0	Valves for Plumbing Piping - Product Data	Product Information	Open	Ferguson Contractors		Thomas Ferguson		Chris O'Neill (QA+M Architecture)	Erin Glynn (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tyler Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Approved as Noted Pending	05/24/2022 05/24/2022 06/07/2022	05/24/2022 05/24/2022 06/07/2022	06/10/2022	
220519 - METERS AND GAGES FOR PLUMBING PIPING	220519-1	0	Meters & Gauges - Product Data	Product Information	Open	Ferguson Contractors		Thomas Ferguson		Chris O'Neill (QA+M Architecture)	Erin Glynn (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tyler Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Approved Pending	05/23/2022 05/23/2022 06/07/2022	05/23/2022 05/23/2022 06/07/2022	06/09/2022	
220517 - SLEEVES AND SLEEVE SEALS FOR PLUMBING PIPING	220517-1	0	Sleeves & Sleeve Seals for Plumbing Piping - Product Data	Product Information	Open	Ferguson Contractors		Thomas Ferguson		Chris O'Neill (QA+M Architecture)	Erin Glynn (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV)	Submitted Reviewed Approved Pending	05/23/2022 05/23/2022 06/07/2022	05/23/2022 05/23/2022 06/07/2022	06/09/2022	

Spec Section	#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
											Tyler Long (Long Consulting) Chris O'Neill (QA+M Architecture)					
220500 - COMMON WORK RESULTS FOR PLUMBING	220500-1	0	Plumbing Piping - Schedule	Product Information	Open	Ferguson Contractors		Thomas Ferguson		Chris O'Neill (QA+M Architecture)	Erin Glynn (Ferguson Electric Company, Inc) Darian D'Amato (D'Amato + Downes JV) Tyler Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Approved Pending	05/26/2022 05/26/2022 06/07/2022	05/26/2022 05/26/2022 06/07/2022	06/12/2022	
142100 - ELECTRIC TRACTION ELEVATORS	142100-1	0	Elevator - Package	Product Information	Open	Otis Elevator Company		Thomas Longhi		Tim Long (Long Consulting)	Thomas Longhi (Otis Elevator Company) Darian D'Amato (D'Amato + Downes JV) Tim Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending Pending	06/02/2022 06/02/2022	06/02/2022 06/02/2022	06/19/2022	
124816 - ENTRANCE FLOOR GRILLES	124816-1	0	Entrance Floor Grilles - Product Data	Product Information	Open	M. Frank Higgins & Co. Inc.		Debra Siembab		Chris O'Neill (QA+M Architecture)	Andrew Conklin (M. Frank Higgins & Co., Inc.) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	06/07/2022 06/07/2022	06/07/2022 06/07/2022	06/17/2022	
124813 - ENTRANCE FLOOR MATS	124813-1	0	Precision Inlay Logo Mat - Product Data	Product Information	Open	M. Frank Higgins & Co. Inc.		Debra Siembab		Chris O'Neill (QA+M Architecture)	Andrew Conklin (M. Frank Higgins & Co., Inc.) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	06/07/2022 06/07/2022	06/07/2022 06/07/2022	06/17/2022	
122413 - ROLLER WINDOW SHADES	122413-1	0	Draper Manual Flexshades - Product Data & Color Chart	Product Information	Open	Downes Construction Company		Carlos Gomez		Chris O'Neill (QA+M Architecture)	Carlos Gomez (Downes Construction Company) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	06/03/2022 06/03/2022	06/03/2022 06/03/2022	06/10/2022	
110000 - EQUIPMENT	110000-1	0	Safe Deposit Boxes - Product Data	Product Information	Open	Downes Construction Company		Carlos Gomez		Chris O'Neill (QA+M Architecture)	Carlos Gomez (Downes Construction Company) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	05/31/2022 05/31/2022	05/31/2022 05/31/2022	06/03/2022	
102800 - TOILET AND BATH ACCESSORIES	102800-3	0	Toilet Accessories - Product Data	Product Information	Open	Downes Construction Company		Carlos Gomez		Chris O'Neill (QA+M Architecture)	Carlos Gomez (Downes Construction Company) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	06/07/2022 06/07/2022	06/07/2022 06/07/2022	06/21/2022	
102800 - TOILET AND BATH ACCESSORIES	102800-2	0	Toilet Partitions - Samples	Sample	Open	Downes Construction		Carlos Gomez		Chris O'Neill (QA+M Architecture)	Carlos Gomez (Downes Construction	Submitted Reviewed	05/31/2022	05/31/2022	06/03/2022	

Spec Section	#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date	
						Company					Company) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Pending	05/31/2022				
102800 - TOILET AND BATH ACCESSORIES	102800-1	0	Toilet Partitions - Shop Drawings	Shop Drawing	Open	Downes Construction Company		Carlos Gomez		Chris O'Neill (QA+M Architecture)	Carlos Gomez (Downes Construction Company) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	05/23/2022 05/23/2022 05/24/2022	05/23/2022 05/24/2022	06/04/2022		
102226 - OPERABLE PARTITIONS	102226-1	0	Operable Partitions - Package	Product Information	Open	Downes Construction Company		Carlos Gomez		Chris O'Neill (QA+M Architecture)	Carlos Gomez (Downes Construction Company) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	06/01/2022 06/02/2022	06/01/2022 06/02/2022	06/17/2022		
102213 - WIRE MESH PARTITIONS	102213-1	0	Wire Mesh Partition - Package	Shop Drawing	Open	Downes Construction Company		Carlos Gomez		Chris O'Neill (QA+M Architecture)	Carlos Gomez (Downes Construction Company) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	06/01/2022 06/02/2022	06/01/2022 06/02/2022	06/16/2022		
099100 - PAINTING	099100-1	0	Interior & Exterior Paint - Product Data	Product Information	Open	M&P Painting LLC		Mike Nappi		Chris O'Neill (QA+M Architecture)	Mike Nappi (M & P Painting LLC) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	06/01/2022 06/01/2022	06/01/2022 06/01/2022	06/13/2022		
096813 - TILE CARPETING	096813-1	0	Tile Carpeting (EM-1 & CPT1 - 6) - Product Data	Product Information	Open	M. Frank Higgins & Co. Inc.		Debra Siembab		Chris O'Neill (QA+M Architecture)	Andrew Conklin (M. Frank Higgins & Co., Inc.) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	06/07/2022 06/07/2022	06/07/2022 06/07/2022	06/17/2022		
096566 - RESILIENT ATHLETIC FLOORING	096566-1	0	Resilient Athletic Flooring - Product Data	Product Information	Open	M. Frank Higgins & Co. Inc.		Debra Siembab		Chris O'Neill (QA+M Architecture)	Andrew Conklin (M. Frank Higgins & Co., Inc.) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	06/07/2022 06/07/2022	06/07/2022 06/07/2022	06/17/2022		
096543 - LINOLEUM FLOORING	096543-1	0	Linoleum Flooring (LS-1 - 5) - Product Data	Product Information	Open	M. Frank Higgins & Co. Inc.		Debra Siembab		Chris O'Neill (QA+M Architecture)	Andrew Conklin (M. Frank Higgins & Co., Inc.) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	06/07/2022 06/07/2022	06/07/2022 06/07/2022	06/17/2022		
096536 - STATIC-CONTROL RESILIENT FLOORING	096536-1	0	Static-Control Resilient Flooring - Product Data	Product Information	Open	M. Frank Higgins & Co. Inc.		Debra Siembab		Chris O'Neill (QA+M Architecture)	Andrew Conklin (M. Frank Higgins & Co., Inc.) Darian D'Amato	Submitted Reviewed Pending	06/07/2022 06/07/2022	06/07/2022 06/07/2022	06/17/2022		

Spec Section	#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
											(D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)					
096519 - RESILIENT TILE FLOORING	096519-1	0	Resilient Tile Flooring - Product Data	Product Information	Open	M. Frank Higgins & Co. Inc.		Debra Siembab		Chris O'Neill (QA+M Architecture)	Andrew Conklin (M. Frank Higgins & Co., Inc.) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	06/07/2022 06/07/2022	06/07/2022 06/07/2022	06/17/2022	
096513 - RESILIENT BASE AND ACCESSORIES	096513-2	0	Floor Prep - Product Data	Product Information	Open	M. Frank Higgins & Co. Inc.		Debra Siembab		Chris O'Neill (QA+M Architecture)	Andrew Conklin (M. Frank Higgins & Co., Inc.) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	06/07/2022 06/07/2022	06/07/2022 06/07/2022	06/17/2022	
096513 - RESILIENT BASE AND ACCESSORIES	096513-1	0	Resilient Base & Accessories - Product Data	Product Information	Open	M. Frank Higgins & Co. Inc.		Debra Siembab		Chris O'Neill (QA+M Architecture)	Andrew Conklin (M. Frank Higgins & Co., Inc.) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	06/07/2022 06/07/2022	06/07/2022 06/07/2022	06/17/2022	
095423 - LINEAR METAL CEILINGS	095423-1	0	Linear Metal Ceilings - Product Data	Product Information	Open	Central Conn Acoustics Inc		Sophie St. Hilaire		Chris O'Neill (QA+M Architecture)	Sophie St. Hilaire (Central Connecticut Acoustics) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	06/03/2022 06/03/2022	06/03/2022 06/03/2022	06/13/2022	
095113 - ACOUSTICAL PANEL CEILINGS	095113-1	0	Acoustical Ceiling - Product Data	Product Information	Open	Central Conn Acoustics Inc		Sophie St. Hilaire		Chris O'Neill (QA+M Architecture)	Sophie St. Hilaire (Central Connecticut Acoustics) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	06/03/2022 06/03/2022	06/03/2022 06/03/2022	06/13/2022	
092116 - GYPSUM BOARD ASSEMBLIES	092116-1	1	Gypsum Board Assemblies - Product Data	Product Information	Open	Acoustics, Inc.		Justus Bayna		Chris O'Neill (QA+M Architecture)	Justus Bayna (Acoustics, Inc.) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	05/24/2022 06/03/2022 06/03/2022	06/03/2022 06/03/2022	06/10/2022	
088000 - GLAZING	088000-1	0	Viracon 1" Insulating Glass (Types GL-1, GL-2, GL-3, & GL-6) - Package	Product Information	Open	Cherry Hill Glass Co., Inc.		Barbra Pearce		Chris O'Neill (QA+M Architecture)	Barbra Pearce (Cherry Hill Glass Co., Inc.) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	05/27/2022 05/27/2022	05/27/2022 05/27/2022	06/08/2022	
087100 - DOOR HARDWARE	087100-1	0	Door Hardware - Schedule	Document	Open	Downes Construction Company		Carlos Gomez		Chris O'Neill (QA+M Architecture)	Carlos Gomez (Downes Construction Company) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	05/12/2022 05/12/2022 05/12/2022	05/12/2022 05/12/2022	05/26/2022	

Spec Section	#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
083459 - VAULT DOORS	083459-1	0	Vault Doors - Package	Shop Drawing	Open	Downes Construction Company		Carlos Gomez		Chris O'Neill (QA+M Architecture)	Architecture) Carlos Gomez (Downes Construction Company) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	06/01/2022 06/01/2022	06/01/2022 06/01/2022	06/15/2022	
083313 - COILING COUNTER DOORS	083313-4	0	Manual Coiling Door - Package	Product Information	Open	Downes Construction Company		Carlos Gomez		Chris O'Neill (QA+M Architecture)	Carlos Gomez (Downes Construction Company) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	05/13/2022 05/16/2022	05/13/2022 05/16/2022	05/25/2022	
081113 - HOLLOW METAL DOORS AND FRAMES	081113-1	1	Doors & Frames - Schedule	Document	Open	Downes Construction Company		Carlos Gomez		Carlos Gomez (Downes Construction Company)	Carlos Gomez (Downes Construction Company) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Pending Pending Pending	06/07/2022		06/17/2022	
078413 - PENETRATION FIRESTOPPING	078413-1	0	Firestopping for Fire Alarm - Product Data	Product Information	Open	J.E. Shea Electric, Inc.		Jason Flood		Tim Long (Long Consulting)	Jason Flood (J.E. Shea Electric, Inc.) Darian D'Amato (D'Amato + Downes JV) Tim Long (Long Consulting) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending Pending	06/06/2022 06/06/2022	06/06/2022 06/06/2022	06/21/2022	
077100 - ROOF SPECIALTIES	077100-1	0	Roof Coping & Fascia - Product Data	Product Information	Open	Silktown Roofing, Inc.		Paul Demers		Chris O'Neill (QA+M Architecture)	Chris Heimer (Silktown Roofing, Inc.) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	06/06/2022 06/06/2022	06/06/2022 06/06/2022	06/16/2022	
076200 - SHEET METAL FLASHING AND TRIM	076200-1	0	Sheet Metal Products & Accessories - Product Data	Product Information	Open	Silktown Roofing, Inc.		Paul Demers		Chris O'Neill (QA+M Architecture)	Chris Heimer (Silktown Roofing, Inc.) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	06/06/2022 06/06/2022	06/06/2022 06/06/2022	06/16/2022	
075323 - ETHYLENE-PROPYLENE-DIENE-MONOMER (EPDM) ROOFING	075323-3	0	EPDM Roof Products & Insulation - Product Data	Product Information	Open	Silktown Roofing, Inc.		Paul Demers		Chris O'Neill (QA+M Architecture)	Chris Heimer (Silktown Roofing, Inc.) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	06/06/2022 06/06/2022	06/06/2022 06/06/2022	06/16/2022	
075323 - ETHYLENE-PROPYLENE-DIENE-MONOMER (EPDM) ROOFING	075323-2	0	Tapered Insulation - Shop Drawing	Shop Drawing	Open	Silktown Roofing, Inc.		Paul Demers		Chris O'Neill (QA+M Architecture)	Chris Heimer (Silktown Roofing, Inc.) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	06/06/2022 06/06/2022	06/06/2022 06/06/2022	06/16/2022	

Spec Section	#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
075323 - ETHYLENE-PROPYLENE-DIENE-MONOMER (EPDM) ROOFING	075323-1	0	EPDM Roof Assembly & Warranty - Document	Document	Open	Silktown Roofing, Inc.		Paul Demers		Chris O'Neill (QA+M Architecture)	Chris Heimer (Silktown Roofing, Inc.) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	06/06/2022 06/06/2022	06/06/2022 06/06/2022	06/16/2022	
061053 - MISCELLANEOUS ROUGH CARPENTRY	061053-2	0	Roof Blocking (Treated Lumber & Fasteners) - Product Data	Product Information	Open	Silktown Roofing, Inc.		Paul Demers		Chris O'Neill (QA+M Architecture)	Chris Heimer (Silktown Roofing, Inc.) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	06/06/2022 06/06/2022	06/06/2022 06/06/2022	06/16/2022	
051200 - STRUCTURAL STEEL	051200-1	0	Anchor Bolts - Shop Drawings	Shop Drawing	Open	Steeltech Building Products		Barbara Tyszka		Nathan Foust (PES Structural Engineers)	Alex Newton (Steeltech Building Products) Darian D'Amato (D'Amato + Downes JV) Nathan Foust (PES Structural Engineers) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending Pending	06/06/2022 06/06/2022	06/06/2022 06/06/2022	06/27/2022	
042000 - UNIT MASONRY	042000-1	0	Face Brick - Samples	Sample	Open	Connecticut Mason Contractor		John Civitillo		Chris O'Neill (QA+M Architecture)	John Civitillo (Connecticut Mason Contractor) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	05/25/2022 05/25/2022 05/25/2022	05/25/2022 05/25/2022	06/06/2022	
034500 - PRECAST ARCHITECTURAL CONCRETE	034500-1	0	Wall Caps & Amphitheater Precast - Samples	Sample	Open	Connecticut Mason Contractor		John Civitillo		Chris O'Neill (QA+M Architecture)	John Civitillo (Connecticut Mason Contractor) Darian D'Amato (D'Amato + Downes JV) Chris O'Neill (QA+M Architecture)	Submitted Reviewed Pending	06/02/2022 06/02/2022	06/02/2022 06/02/2022	06/14/2022	
033000 - CAST-IN-PLACE CONCRETE	033000-3	0	Slab Rebar - Shop Drawing	Shop Drawing	Open	D'Amato Construction Co. Inc.		Chris Gamber		Nathan Foust (PES Structural Engineers)	Chris Gamber (D'Amato Construction Co. Inc.) Linda Weidemier (D'Amato Construction Co. Inc.) Darian D'Amato (D'Amato + Downes JV) Nathan Foust (PES Structural Engineers) Chris O'Neill (QA+M Architecture)	Pending Submitted Reviewed Pending Pending	06/07/2022 06/07/2022	06/07/2022 06/07/2022	06/22/2022	
033000 - CAST-IN-PLACE CONCRETE	033000-2	0	Rebar (Elevator Pit, Interior & Exterior Foundation) - Shop Drawings	Shop Drawing	Open	D'Amato Construction Co. Inc.		Chris Gamber		Nathan Foust (PES Structural Engineers)	Chris Gamber (D'Amato Construction Co. Inc.) Linda Weidemier (D'Amato Construction Co. Inc.) Darian D'Amato (D'Amato + Downes JV)	Submitted Reviewed Pending Pending	06/03/2022 06/03/2022	06/03/2022 06/03/2022	06/17/2022	

Spec Section	#	Rev.	Title	Type	Status	Responsible Contractor	Submit By	Received From	Received Date	Ball In Court	Approvers	Response	Sent Date	Returned Date	Final Due Date	Distributed Date
											Nathan Foust (PES Structural Engineers) Chris O'Neill (QA+M Architecture)					
020800 - ASBESTOS ABATEMENT	020800-15	0	Basement Containments - Layout Plan	Plans	Open	Accurate Insulation		Kyle Faust		Pete Folino (Eagle Environmental) Chris Liberti (Eagle Environmental)	Kyle Faust (Accurate Insulation, LLC) Brenda Lango (Accurate Insulation, LLC) Darian D'Amato (D'Amato + Downes JV) Pete Folino (Eagle Environmental) Chris Liberti (Eagle Environmental) Chris O'Neill (QA+M Architecture)	Submitted Pending Reviewed Pending Pending Pending	06/02/2022 06/02/2022 06/02/2022	06/02/2022	06/19/2022	

## Current Drawings

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
<b>General</b>					
CS	COVER SHEET	1	04/18/2022		Conformance Set (04/18/22)
G1.0	GENERAL INFORMATION	1	04/18/2022		Conformance Set (04/18/22)
G1.1	GENERAL INFORMATION	1	04/18/2022		Conformance Set (04/18/22)
G1.2	WALL TYPES	1	04/18/2022		Conformance Set (04/18/22)
R1.0	CODE INFORMATION & GROUND LEVEL CODE PLAN	2	06/06/2022		ASI-001 Smoke Walls (RFI #64) (06/06/22)
R1.1	FIRST FLOOR CODE PLAN	2	06/06/2022		ASI-001 Smoke Walls (RFI #64) (06/06/22)
R1.2	SECOND FLOOR CODE PLAN	2	06/06/2022		ASI-001 Smoke Walls (RFI #64) (06/06/22)
R1.3	THIRD FLOOR CODE PLAN	2	06/06/2022		ASI-001 Smoke Walls (RFI #64) (06/06/22)
SLP-1	OVERALL SITE LOGISTICS PLAN	1	04/18/2022		Conformance Set (04/18/22)
SLP-2	ENLARGED SITE LOGISTICS PLAN	1	04/18/2022		Conformance Set (04/18/22)
<b>Civil</b>					
C1.00	UTILITY DEMOLITION PLAN	2	05/27/2022	05/27/2022	PR #03 - New Fire and Domestic Water Lines (05/27/22)
C2.00	SEDIMENTATION AND EROSION CONTROL PLAN	1	04/18/2022		Conformance Set (04/18/22)
C2.10	SEDIMENTATION AND EROSION CONTROL NOTES	1	04/18/2022		Conformance Set (04/18/22)
C2.20	SEDIMENTATION AND EROSION CONTROL DETAILS	1	04/18/2022		Conformance Set (04/18/22)
C3.00	SITE DRAINAGE PLAN	1	04/18/2022		Conformance Set (04/18/22)
C4.00	SITE UTILITY PLAN	2	05/27/2022	05/27/2022	PR #03 - New Fire and Domestic Water Lines (05/27/22)
C5.00	SITE DETAILS	1	04/18/2022		Conformance Set (04/18/22)
C5.10	SITE DETAILS	1	04/18/2022		Conformance Set (04/18/22)
C5.20	SITE DETAILS	1	04/18/2022		Conformance Set (04/18/22)
C5.30	SITE DETAILS	1	04/18/2022		Conformance Set (04/18/22)
SV.01	BOUNDARY - TOPOGRAPHIC SURVEY	1	04/18/2022		Conformance Set (04/18/22)
SV.02	BOUNDARY - RIGHT OF WAY SURVEY	1	04/18/2022		Conformance Set (04/18/22)
TR-1000_00	TRAFFIC CONTROL SIGNAL PLAN	0	04/18/2022		Conformance Set (04/18/22)
TR-1000-00	TRAFFIC CONTROL SIGNAL PLAN	0	02/14/2022	02/14/2022	Issued for Bid (02/14/22)
TR-1000_01	GENERAL CLAUSES (TEST PROCEDURES)	1	04/18/2022		Conformance Set (04/18/22)
TR-1102_01	PEDESTALS, PEDESTRIAN SIGNALS	1	04/18/2022		Conformance Set (04/18/22)
TR-1105_01	TRAFFIC SIGNALS & CABLE ASSIGNMENTS	1	04/18/2022		Conformance Set (04/18/22)
TR-1107_01	PEDESTRIAN PUSH BUTTONS	1	04/18/2022		Conformance Set (04/18/22)



DAmato + Downes JV

Printed on Wed Jun 8, 2022 at 07:32 am EDT

Job #: 60-19-0003 Bristol City Hall Reno/Addition  
131 North Main Street  
Bristol, Connecticut 06010

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
TR-1210_04	PAVEMENT MARKING LINES AND SYMBOLS	1	04/18/2022		Conformance Set (04/18/22)
TR-1220_01	SIGNS FOR CONSTRUCTION AND PERMIT OPERATIONS	1	04/18/2022		Conformance Set (04/18/22)
TR-1220_02	CONSTRUCTION SIGN SUPPORTS AND CHANNELIZING DEVICES	1	04/18/2022		Conformance Set (04/18/22)
TR-GS_01	SIGN FACE SHEET ALUMINUM R-SERIES TYPICAL SIGN DETAILS	1	04/18/2022		Conformance Set (04/18/22)
TR-GS_02	TRENCHING & BACKFILLING, ELECTRICAL CONDUIT	1	04/18/2022		Conformance Set (04/18/22)
TR-GS_03	TRAFFIC CONTROL FOUNDATIONS	1	04/18/2022		Conformance Set (04/18/22)
<b>Landscape</b>					
L1.00	DEMOLITION PLAN	1	04/18/2022		Conformance Set (04/18/22)
L2.00	LAYOUT PLAN	1	04/18/2022		Conformance Set (04/18/22)
L3.00	GRADING PLAN	1	04/18/2022		Conformance Set (04/18/22)
L4.00	LANDSCAPE PLAN	1	04/18/2022		Conformance Set (04/18/22)
L5.00	DETAILS	1	04/18/2022		Conformance Set (04/18/22)
L5.01	DETAILS	1	04/18/2022		Conformance Set (04/18/22)
L5.02	DETAILS	1	04/18/2022		Conformance Set (04/18/22)
L5.03	DETAILS	1	04/18/2022		Conformance Set (04/18/22)
L5.04	DETAILS	1	04/18/2022		Conformance Set (04/18/22)
L5.05	DETAILS	1	04/18/2022		Conformance Set (04/18/22)
L5.06	DETAILS	1	04/18/2022		Conformance Set (04/18/22)
L5.07	DETAILS	1	04/18/2022		Conformance Set (04/18/22)
L6.00	LIGHTING PLAN	1	04/18/2022		Conformance Set (04/18/22)
<b>Structural</b>					
S0.1	GENERAL NOTES & SCHEDULES	1	04/18/2022		Conformance Set (04/18/22)
S0.2	CONCRETE GENERAL NOTES & SCHEDULES	1	04/18/2022		Conformance Set (04/18/22)
S0.3	CONCRETE MASONRY GENERAL NOTES & SCHEDULES	1	04/18/2022		Conformance Set (04/18/22)
S0.4	STEEL GENERAL NOTES & SCHEDULES	1	04/18/2022		Conformance Set (04/18/22)
S0.5	LOAD DIAGRAMS	1	04/18/2022		Conformance Set (04/18/22)
S1.0	FOUNDATION PLAN	1	04/18/2022		Conformance Set (04/18/22)
S1.1	FIRST FLOOR FRAMING PLAN	1	04/18/2022		Conformance Set (04/18/22)
S1.01	ATRIUM FLOOR FRAMING PLAN	1	04/18/2022		Conformance Set (04/18/22)
S1.2	SECOND FLOOR FRAMING PLAN	1	04/18/2022		Conformance Set (04/18/22)
S1.3	THIRD FLOOR FRAMING PLAN	1	04/18/2022		Conformance Set (04/18/22)
S1.4	PENTHOUSE FRAMING PLAN	1	04/18/2022		Conformance Set (04/18/22)
S1.5	PENTHOUSE ROOF FRAMING PLAN	1	04/18/2022		Conformance Set (04/18/22)
S2.1	FOUNDATION DETAILS	1	04/18/2022		Conformance Set (04/18/22)
S2.2	FOUNDATION DETAILS	1	04/18/2022		Conformance Set (04/18/22)
S2.3	FOUNDATION DETAILS	1	04/18/2022		Conformance Set (04/18/22)
S2.4	SLAB-ON-GROUND & FOUNDATION DETAILS	1	04/18/2022		Conformance Set (04/18/22)
S3.1	CONCRETE FRAMING DETAILS	1	04/18/2022		Conformance Set (04/18/22)



DAmato + Downes JV

Printed on Wed Jun 8, 2022 at 07:32 am EDT

Job #: 60-19-0003 Bristol City Hall Reno/Addition  
131 North Main Street  
Bristol, Connecticut 06010

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
S3.2	CONCRETE FRAMING DETAILS	1	04/18/2022		Conformance Set (04/18/22)
S4.1	STEEL FRAMING DETAILS	1	04/18/2022		Conformance Set (04/18/22)
S4.2	STEEL FRAMING DETAILS	1	04/18/2022		Conformance Set (04/18/22)
S4.3	COMPOSITE STEEL FRAMING DETAILS	1	04/18/2022		Conformance Set (04/18/22)
S4.4	COMPOSITE STEEL FRAMING DETAILS	1	04/18/2022		Conformance Set (04/18/22)
S5.1	STEEL ROOF FRAMING DETAILS	1	04/18/2022		Conformance Set (04/18/22)
S5.2	STEEL ROOF FRAMING DETAILS	1	04/18/2022		Conformance Set (04/18/22)
S6.1	MOMENT FRAME & FRAMING ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
S7.1	STEEL FINISH PLANS	1	04/18/2022		Conformance Set (04/18/22)
S7.2	EXISTING STRUCTURE REINFORCEMENT	1	04/18/2022		Conformance Set (04/18/22)
<b>Abatement</b>					
HM-1	BASEMENT ABATEMENT PLAN	1	04/18/2022		Conformance Set (04/18/22)
HM-2	FIRST FLOOR ABATEMENT PLAN	1	04/18/2022		Conformance Set (04/18/22)
HM-3	SECOND FLOOR ABATEMENT PLAN	1	04/18/2022		Conformance Set (04/18/22)
HM-4	THIRD FLOOR ABATEMENT PLAN	1	04/18/2022		Conformance Set (04/18/22)
HM-5	PENTHOUSE AND ROOF ABATEMENT PLAN	1	04/18/2022		Conformance Set (04/18/22)
HM-6	EAST AND WEST ABATEMENT ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
HM-7	NORTH AND SOUTH ABATEMENT ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
<b>Demo</b>					
D1.00	DEMOLITION BASEMENT PLAN	1	04/18/2022		Conformance Set (04/18/22)
D1.10	DEMOLITION FIRST FLOOR PLAN	1	04/18/2022		Conformance Set (04/18/22)
D1.20	DEMOLITION SECOND FLOOR PLAN	1	04/18/2022		Conformance Set (04/18/22)
D1.30	DEMOLITION THIRD FLOOR PLAN	1	04/18/2022		Conformance Set (04/18/22)
D1.40	DEMOLITION PENTHOUSE & ROOF PLAN	1	04/18/2022		Conformance Set (04/18/22)
<b>Architectural</b>					
A1.00	GROUND FLOOR PLAN	1	04/18/2022		Conformance Set (04/18/22)
A1.01	GROUND FLOOR – AREA A ENLARGED	1	04/18/2022		Conformance Set (04/18/22)
A1.02	GROUND FLOOR – AREA B ENLARGED	1	04/18/2022		Conformance Set (04/18/22)
A1.03	GROUND FLOOR – AREA C ENLARGED PLAN	1	04/18/2022		Conformance Set (04/18/22)
A1.04	GROUND FLOOR – AREA D ENLARGED PLAN	1	04/18/2022		Conformance Set (04/18/22)
A1.10	FIRST FLOOR PLAN	1	04/18/2022		Conformance Set (04/18/22)
A1.11	L1 – AREA A ENLARGED PLAN	1	04/18/2022		Conformance Set (04/18/22)
A1.12	L1 – AREA B ENLARGED PLAN	1	04/18/2022		Conformance Set (04/18/22)
A1.13	L1 – AREA C ENLARGED PLAN	1	04/18/2022		Conformance Set (04/18/22)
A1.14	L1 – AREA D ENLARGED PLAN	1	04/18/2022		Conformance Set (04/18/22)
A1.20	SECOND FLOOR PLAN	1	04/18/2022		Conformance Set (04/18/22)
A1.21	L2 – AREA A ENLARGED PLAN	1	04/18/2022		Conformance Set (04/18/22)
A1.22	L2 – AREA B ENLARGED PLAN	1	04/18/2022		Conformance Set (04/18/22)



DAmato + Downes JV

Printed on Wed Jun 8, 2022 at 07:32 am EDT

Job #: 60-19-0003 Bristol City Hall Reno/Addition  
131 North Main Street  
Bristol, Connecticut 06010

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
A1.23	L2 – AREA C ENLARGED PLAN	1	04/18/2022		Conformance Set (04/18/22)
A1.24	L2 – AREA D ENLARGED PLAN	1	04/18/2022		Conformance Set (04/18/22)
A1.30	THIRD FLOOR PLAN	1	04/18/2022		Conformance Set (04/18/22)
A1.31	L3 – AREA A ENLARGED PLAN	1	04/18/2022		Conformance Set (04/18/22)
A1.32	L3 – AREA B ENLARGED PLAN	1	04/18/2022		Conformance Set (04/18/22)
A1.33	L3 – AREA C ENLARGED PLAN	1	04/18/2022		Conformance Set (04/18/22)
A1.34	L3 – AREA D ENLARGED PLAN	1	04/18/2022		Conformance Set (04/18/22)
A1.40	PENTHOUSE PLAN	1	04/18/2022		Conformance Set (04/18/22)
A1.50	ROOF PLAN	1	04/18/2022		Conformance Set (04/18/22)
A1.51	ROOF DETAILS	1	04/18/2022		Conformance Set (04/18/22)
A1.52	MISC. ROOF DETAILS	1	04/18/2022		Conformance Set (04/18/22)
A2.00	GROUND LEVEL – RCP	1	04/18/2022		Conformance Set (04/18/22)
A2.10	LEVEL 1 RCP	1	04/18/2022		Conformance Set (04/18/22)
A2.20	LEVEL 2 RCP	1	04/18/2022		Conformance Set (04/18/22)
A2.30	LEVEL 3 RCP	1	04/18/2022		Conformance Set (04/18/22)
A2.40	CEILING DETAILS	1	04/18/2022		Conformance Set (04/18/22)
A2.41	CEILING DETAILS	1	04/18/2022		Conformance Set (04/18/22)
A3.01	EXTERIOR ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A3.02	EXTERIOR ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A3.03	EXTERIOR DETAILS	1	04/18/2022		Conformance Set (04/18/22)
A4.00	BUILDING SECTIONS	1	04/18/2022		Conformance Set (04/18/22)
A5.01	WALL SECTIONS	1	04/18/2022		Conformance Set (04/18/22)
A5.02	WALL SECTIONS	1	04/18/2022		Conformance Set (04/18/22)
A5.20	ENLARGED COLUMN DETAILS	1	04/18/2022		Conformance Set (04/18/22)
A5.21	ENLARGED COLUMN DETAILS	1	04/18/2022		Conformance Set (04/18/22)
A6.31	MISC. DETAILS (CANOPY)	1	04/18/2022		Conformance Set (04/18/22)
A6.32	ENLARGED SKY BRIDGE PLANS & DETAILS	1	04/18/2022		Conformance Set (04/18/22)
A6.33	MAINTENENCE GARAGE ADD ALTERNATE #2	1	04/18/2022		Conformance Set (04/18/22)
A6.40	ENLARGED BATHROOM PLANS & ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A6.41	ENLARGED BATHROOM PLANS & ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A6.42	ENLARGED BATHROOM PLANS & ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A6.43	ENLARGED BATHROOM PLANS & ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A6.44	ENLARGED BATHROOM PLANS & ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A7.00	G– INTERIOR ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A7.01	G– INTERIOR ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A7.02	G– INTERIOR ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A7.10	L1– INTERIOR ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A7.11	L1– INTERIOR ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)



DAmato + Downes JV

Printed on Wed Jun 8, 2022 at 07:32 am EDT

Job #: 60-19-0003 Bristol City Hall Reno/Addition  
131 North Main Street  
Bristol, Connecticut 06010

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
A7.12	L1- INTERIOR ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A7.13	L1- INTERIOR ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A7.14	L1- INTERIOR ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A7.15	L1- INTERIOR ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A7.20	L2- INTERIOR ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A7.21	L2- INTERIOR ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A7.22	L2- INTERIOR ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A7.30	L3- INTERIOR ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A7.31	L3- INTERIOR ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A8.10	STAIR SECTIONS	1	04/18/2022		Conformance Set (04/18/22)
A8.11	STAIR SECTIONS	1	04/18/2022		Conformance Set (04/18/22)
A8.12	LARGE SCALE DETAILS	1	04/18/2022		Conformance Set (04/18/22)
A8.13	LARGE SCALE DETAILS	1	04/18/2022		Conformance Set (04/18/22)
A8.14	LARGE SCALE DETAILS	1	04/18/2022		Conformance Set (04/18/22)
A8.15	LARGE SCALE DETAILS	1	04/18/2022		Conformance Set (04/18/22)
A8.20	ELEVATOR AND STAIR SECTIONS	1	04/18/2022		Conformance Set (04/18/22)
A9.00	DOOR SCHEDULE	1	04/18/2022		Conformance Set (04/18/22)
A9.01	DOOR SCHEDULE	1	04/18/2022		Conformance Set (04/18/22)
A9.02	DOOR SCHEDULE	1	04/18/2022		Conformance Set (04/18/22)
A9.03	DOOR TYPES & DETAILS	1	04/18/2022		Conformance Set (04/18/22)
A9.10	CURTAIN WALL ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A9.11	CURTAIN WALL ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A9.12	CURTAIN WALL DETAILS	1	04/18/2022		Conformance Set (04/18/22)
A9.13	STOREFRONT ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A9.14	STOREFRONT DETAILS	1	04/18/2022		Conformance Set (04/18/22)
A9.40	DOOR & WINDOW DETAILS	1	04/18/2022		Conformance Set (04/18/22)
A9.80	DOOR DETAILS	1	04/18/2022		Conformance Set (04/18/22)
A10.00	GROUND FLOOR FINISH PLAN	1	04/18/2022		Conformance Set (04/18/22)
A10.10	FIRST FLOOR FINISH PLAN	1	04/18/2022		Conformance Set (04/18/22)
A10.20	SECOND FLOOR FINISH PLAN	1	04/18/2022		Conformance Set (04/18/22)
A10.30	THIRD FLOOR FINISH PLAN	1	04/18/2022		Conformance Set (04/18/22)
A11.00	G - MILLWORK ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A11.01	G - MILLWORK ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A11.10	L - MILLWORK ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A11.11	L - MILLWORK ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A11.12	L - MILLWORK ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A11.20	L2 - MILLWORK ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A11.21	L2 - MILLWORK ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)



DAmato + Downes JV

Printed on Wed Jun 8, 2022 at 07:32 am EDT

Job #: 60-19-0003 Bristol City Hall Reno/Addition  
131 North Main Street  
Bristol, Connecticut 06010

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
A11.22	L2 – MILLWORK ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A11.30	L3 – MILLWORK ELEVATIONS	1	04/18/2022		Conformance Set (04/18/22)
A11.40	MILLWORK DETAILS	1	04/18/2022		Conformance Set (04/18/22)
A11.41	MILLWORK DETAILS	1	04/18/2022		Conformance Set (04/18/22)
A11.42	MILLWORK DETAILS	1	04/18/2022		Conformance Set (04/18/22)
A11.43	COUNCIL CHAMBERS DETAILS	1	04/18/2022		Conformance Set (04/18/22)
A12.00	SIGNAGE SKETCHES	1	04/18/2022		Conformance Set (04/18/22)
A12.01	SIGNAGE SKETCHES	1	04/18/2022		Conformance Set (04/18/22)
A12.02	SIGNAGE SCHEDULE	1	04/18/2022		Conformance Set (04/18/22)
A12.03	GROUND FLOOR SIGNAGE PLAN	1	04/18/2022		Conformance Set (04/18/22)
A12.04	FIRST FLOOR SIGNAGE PLAN	1	04/18/2022		Conformance Set (04/18/22)
A12.05	SECOND FLOOR SIGNAGE PLAN	1	04/18/2022		Conformance Set (04/18/22)
A12.06	THIRD FLOOR SIGNAGE PLAN	1	04/18/2022		Conformance Set (04/18/22)
<b>Furniture</b>					
FFE1.10	FIRST FLOOR FURNITURE PLAN	1	04/18/2022		Conformance Set (04/18/22)
FFE1.20	SECOND FLOOR FURNITURE PLAN	1	04/18/2022		Conformance Set (04/18/22)
FFE1.30	THIRD FLOOR FURNITURE PLAN	1	04/18/2022		Conformance Set (04/18/22)
<b>Fire Protection</b>					
FFE1.00	GROUND FLOOR FURNITURE PLAN	1	04/18/2022		Conformance Set (04/18/22)
FP0.1	FIRE PROTECTION NOTES & LEGEND	1	04/18/2022		Conformance Set (04/18/22)
FP1.1	FIRE PROTECTION GROUND FLOOR DEMOLITION PLAN	1	04/18/2022		Conformance Set (04/18/22)
FP1.2	FIRE PROTECTION FIRST FLOOR DEMOLITION PLAN	1	04/18/2022		Conformance Set (04/18/22)
FP1.3	FIRE PROTECTION SECOND FLOOR DEMOLITION PLAN	1	04/18/2022		Conformance Set (04/18/22)
FP1.4	FIRE PROTECTION THIRD FLOOR DEMOLITION PLAN	1	04/18/2022		Conformance Set (04/18/22)
FP1.5	FIRE PROTECTION ROOF DEMOLITION PLAN	1	04/18/2022		Conformance Set (04/18/22)
FP2.1	FIRE PROTECTION GROUND FLOOR PLAN	1	04/18/2022		Conformance Set (04/18/22)
FP2.2	FIRE PROTECTION FIRST FLOOR PLAN	1	04/18/2022		Conformance Set (04/18/22)
FP2.3	FIRE PROTECTION SECOND FLOOR PLAN	1	04/18/2022		Conformance Set (04/18/22)
FP2.4	FIRE PROTECTION THIRD FLOOR PLAN	1	04/18/2022		Conformance Set (04/18/22)
FP2.5	FIRE PROTECTION ROOF PLAN	1	04/18/2022		Conformance Set (04/18/22)
FP3.1	FIRE PROTECTION RISER DIAGRAM	1	04/18/2022		Conformance Set (04/18/22)
FP4.1	FIRE PROTECTION DETAILS	1	04/18/2022		Conformance Set (04/18/22)
<b>Plumbing</b>					
P0.1	PLUMBING NOTES & LEGEND	1	04/18/2022		Conformance Set (04/18/22)
P1.1	PLUMBING GROUND FLOOR DEMOLITION PLAN	1	04/18/2022		Conformance Set (04/18/22)
P1.2	PLUMBING FIRST FLOOR DEMOLITION PLAN	1	04/18/2022		Conformance Set (04/18/22)
P1.3	PLUMBING SECOND FLOOR DEMOLITION PLAN	1	04/18/2022		Conformance Set (04/18/22)
P1.4	PLUMBING THIRD FLOOR DEMOLITION PLAN	1	04/18/2022		Conformance Set (04/18/22)



DAmato + Downes JV

Printed on Wed Jun 8, 2022 at 07:32 am EDT

Job #: 60-19-0003 Bristol City Hall Reno/Addition  
131 North Main Street  
Bristol, Connecticut 06010

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
P1.5	PLUMBING ROOF DEMOLITION PLAN	1	04/18/2022		Conformance Set (04/18/22)
P2.0	OVERALL UNDERSLAB PLUMBING PLAN	1	04/18/2022		Conformance Set (04/18/22)
P2.1	OVERALL GROUND FLOOR PLUMBING PLAN	1	04/18/2022		Conformance Set (04/18/22)
P2.2	GROUND FLOOR PLUMBING PLAN (1 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
P2.3	GROUND FLOOR PLUMBING PLAN (2 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
P2.4	OVERALL FIRST FLOOR PLUMBING PLAN	1	04/18/2022		Conformance Set (04/18/22)
P2.5	FIRST FLOOR PLUMBING PLAN (1 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
P2.6	FIRST FLOOR PLUMBING PLAN (2 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
P2.7	OVERALL PLUMBING SECOND FLOOR PLAN	1	04/18/2022		Conformance Set (04/18/22)
P2.8	SECOND FLOOR PLUMBING PLAN (1 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
P2.9	SECOND FLOOR PLUMBING PLAN (2 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
P2.10	OVERALL THIRD FLOOR PLUMBING PLAN	1	04/18/2022		Conformance Set (04/18/22)
P2.11	THIRD FLOOR PLUMBING PLAN (1 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
P2.12	THIRD FLOOR PLUMBING PLAN (2 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
P2.13	ROOF PLUMBING PLAN	1	04/18/2022		Conformance Set (04/18/22)
P2.14	ROOF PLUMBING PART PLAN	1	04/18/2022		Conformance Set (04/18/22)
P3.1	PLUMBING SCHEDULE	1	04/18/2022		Conformance Set (04/18/22)
P3.2	HOT WATER HEATER	1	04/18/2022		Conformance Set (04/18/22)
P3.3	SANITARY RISER DIAGRAM	1	04/18/2022		Conformance Set (04/18/22)
P3.4	DOMESTIC WATER RISER DIAGRAM	1	04/18/2022		Conformance Set (04/18/22)
P3.5	NATURAL GAS RISER DIAGRAM	1	04/18/2022		Conformance Set (04/18/22)
SKP1.0	BULLETIN #1 - UNDERSLAB PLUMBING PART PLAN	0			PR #03 - New Fire and Domestic Water Lines (05/27/22)
SKP1.1	BULLETIN #1 - GROUND FLOOR PLUMBING PART PLAN	0			PR #03 - New Fire and Domestic Water Lines (05/27/22)
<b>Mechanical</b>					
M0.1	MECHANICAL NOTES, LEGEND, AND INDEX	1	04/18/2022		Conformance Set (04/18/22)
M1.1	MECHANICAL GROUND FLOOR DEMOLITION PLAN	1	04/18/2022		Conformance Set (04/18/22)
M1.2	MECHANICAL FIRST FLOOR DEMOLITION PLAN	1	04/18/2022		Conformance Set (04/18/22)
M1.3	MECHANICAL SECOND FLOOR DEMOLITION PLAN	1	04/18/2022		Conformance Set (04/18/22)
M1.4	MECHANICAL THIRD FLOOR DEMOLITION PLAN	1	04/18/2022		Conformance Set (04/18/22)
M1.5	MECHANICAL DEMOLITION PLAN	1	04/18/2022		Conformance Set (04/18/22)
M2.1	OVERALL MECHANICAL GROUND FLOOR PLAN	1	04/18/2022		Conformance Set (04/18/22)
M2.2	MECHANICAL GROUND FLOOR PLAN (1 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
M2.3	MECHANICAL GROUND FLOOR PLAN (2 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
M2.4	OVERALL MECHANICAL FIRST FLOOR PLAN	1	04/18/2022		Conformance Set (04/18/22)
M2.5	MECHANICAL FIRST FLOOR PLAN (1 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
M2.6	MECHANICAL FIRST FLOOR PLAN (2 OF 2)	1	04/18/2022		Conformance Set (04/18/22)



DAmato + Downes JV

Printed on Wed Jun 8, 2022 at 07:32 am EDT

Job #: 60-19-0003 Bristol City Hall Reno/Addition  
131 North Main Street  
Bristol, Connecticut 06010

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
M2.7	OVERALL MECHANICAL SECOND FLOOR PLAN	1	04/18/2022		Conformance Set (04/18/22)
M2.8	MECHANICAL SECOND FLOOR PLAN (1 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
M2.9	MECHANICAL SECOND FLOOR PLAN (2 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
M2.10	OVERALL MECHANICAL THIRD FLOOR PLAN	1	04/18/2022		Conformance Set (04/18/22)
M2.11	MECHANICAL THIRD FLOOR PLAN (1 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
M2.12	MECHANICAL THIRD FLOOR PLAN (2 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
M2.13	MECHANICAL ROOF PLAN	1	04/18/2022		Conformance Set (04/18/22)
M3.1	MECHANICAL GROUND FLOOR HYDRONIC PLAN	1	04/18/2022		Conformance Set (04/18/22)
M3.2	MECHANICAL FIRST FLOOR HYDRONIC PLAN	1	04/18/2022		Conformance Set (04/18/22)
M3.3	MECHANICAL SECOND FLOOR HYDRONIC PLAN	1	04/18/2022		Conformance Set (04/18/22)
M3.4	MECHANICAL THIRD FLOOR HYDRONIC PLAN	1	04/18/2022		Conformance Set (04/18/22)
M3.5	MECHANICAL ROOF HYDRONIC PLAN	1	04/18/2022		Conformance Set (04/18/22)
M4.1	MECHANICAL SCHEDULES	1	04/18/2022		Conformance Set (04/18/22)
M4.2	MECHANICAL SCHEDULES	1	04/18/2022		Conformance Set (04/18/22)
M4.3	MECHANICAL DETAILS	1	04/18/2022		Conformance Set (04/18/22)
M4.4	MECHANICAL RISERS	1	04/18/2022		Conformance Set (04/18/22)
M4.5	MECHANICAL VENTILATION	1	04/18/2022		Conformance Set (04/18/22)
<b>Electrical</b>					
E0.1	ELECTRICAL NOTES	1	04/18/2022		Conformance Set (04/18/22)
E0.2	ELECTRICAL LEGEND	1	04/18/2022		Conformance Set (04/18/22)
E1.1	GROUND FLOOR ELECTRICAL DEMOLITION PLAN	1	04/18/2022		Conformance Set (04/18/22)
E1.2	FIRST FLOOR ELECTRICAL DEMOLITION PLAN	1	04/18/2022		Conformance Set (04/18/22)
E1.3	SECOND FLOOR ELECTRICAL DEMOLITION PLAN	1	04/18/2022		Conformance Set (04/18/22)
E1.4	THIRD FLOOR ELECTRICAL DEMOLITION PLAN	1	04/18/2022		Conformance Set (04/18/22)
E1.5	ELECTRICAL ROOF DEMOLITION PLAN	1	04/18/2022		Conformance Set (04/18/22)
E2.0	SITE ELECTRICAL LIGHTING PLAN	1	04/18/2022		Conformance Set (04/18/22)
E2.1	GROUND FLOOR ELECTRICAL LIGHTING PLAN (1 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
E2.2	GROUND FLOOR ELECTRICAL LIGHTING PLAN (2 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
E2.3	FIRST FLOOR ELECTRICAL LIGHTING PLAN (1 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
E2.4	FIRST FLOOR ELECTRICAL LIGHTING PLAN (2 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
E2.5	SECOND FLOOR ELECTRICAL LIGHTING PLAN (1 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
E2.6	SECOND FLOOR ELECTRICAL LIGHTING PLAN (2 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
E2.7	THIRD FLOOR ELECTRICAL LIGHTING PLAN (1 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
E2.8	THIRD FLOOR ELECTRICAL LIGHTING PLAN (2 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
E2.9	PENTHOUSE ELECTRICAL LIGHTING PLAN	1	04/18/2022		Conformance Set (04/18/22)
E3.1	GROUND FLOOR ELECTRICAL POWER PLAN (1 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
E3.2	GROUND FLOOR ELECTRICAL POWER PLAN (2 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
E3.3	FIRST FLOOR ELECTRICAL POWER PLAN (1 OF 2)	1	04/18/2022		Conformance Set (04/18/22)



DAmato + Downes JV

Printed on Wed Jun 8, 2022 at 07:32 am EDT

Job #: 60-19-0003 Bristol City Hall Reno/Addition  
131 North Main Street  
Bristol, Connecticut 06010

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
E3.4	FIRST FLOOR ELECTRICAL POWER PLAN (2 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
E3.5	SECOND FLOOR ELECTRICAL POWER PLAN (1 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
E3.6	SECOND FLOOR ELECTRICAL POWER PLAN (2 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
E3.7	THIRD FLOOR ELECTRICAL POWER PLAN (1 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
E3.8	THIRD FLOOR ELECTRICAL POWER PLAN (2 OF 2)	1	04/18/2022		Conformance Set (04/18/22)
E3.9	ROOF ELECTRICAL POWER PLAN	1	04/18/2022		Conformance Set (04/18/22)
E4.1	ELECTRICAL RISER DIAGRAM	1	04/18/2022		Conformance Set (04/18/22)
E4.2	FIRE ALARM RISER DIAGRAM	1	04/18/2022		Conformance Set (04/18/22)
E4.3	ELECTRICAL PANEL SCHEDULES (1 OF 3)	1	04/18/2022		Conformance Set (04/18/22)
E4.4	ELECTRICAL PANEL SCHEDULES (2 OF 3)	1	04/18/2022		Conformance Set (04/18/22)
E4.5	ELECTRICAL PANEL SCHEDULES (3 OF 3)	1	04/18/2022		Conformance Set (04/18/22)
E5.1	ELECTRICAL DETAILS (1 OF 3)	1	04/18/2022		Conformance Set (04/18/22)
E5.2	ELECTRICAL DETAILS (2 OF 3)	1	04/18/2022		Conformance Set (04/18/22)
E5.3	ELECTRICAL DETAILS (3 OF 3)	1	04/18/2022		Conformance Set (04/18/22)
SKE1.0	BULLETIN #2 - GROUND FLOOR ELECTRICAL POWER PLAN	0	05/20/2022		PR #09 - Electrical Service Update (05/20/22)
SKE1.1	BULLETIN #2 - ELECTRICAL RISER DIAGRAM	0	05/20/2022		PR #09 - Electrical Service Update (05/20/22)
<b>Technology</b>					
T1.00	GROUND FLOOR TECHNOLOGY PLAN	1	04/18/2022		Conformance Set (04/18/22)
T1.01	GROUND FLOOR - AREA A ENLARGED TECHNOLOGY PLAN	1	04/18/2022		Conformance Set (04/18/22)
T1.02	GROUND FLOOR - AREA B ENLARGED TECHNOLOGY PLAN	1	04/18/2022		Conformance Set (04/18/22)
T1.03	GROUND FLOOR - AREA C ENLARGED TECHNOLOGY PLAN	1	04/18/2022		Conformance Set (04/18/22)
T1.04	GROUND FLOOR - AREA D ENLARGED TECHNOLOGY PLAN	1	04/18/2022		Conformance Set (04/18/22)
T1.11	L1 - AREA A ENLARGED TECHNOLOGY PLAN	1	04/18/2022		Conformance Set (04/18/22)
T1.12	L1 - AREA B ENLARGED TECHNOLOGY PLAN	1	04/18/2022		Conformance Set (04/18/22)
T1.13	L1 - AREA C ENLARGED TECHNOLOGY PLAN	1	04/18/2022		Conformance Set (04/18/22)
T1.14	L1 - AREA D ENLARGED TECHNOLOGY PLAN	1	04/18/2022		Conformance Set (04/18/22)
T1.20	SECOND FLOOR TECHNOLOGY PLAN	1	04/18/2022		Conformance Set (04/18/22)
T1.21	L2 - AREA A ENLARGED TECHNOLOGY PLAN	1	04/18/2022		Conformance Set (04/18/22)
T1.22	L2 - AREA B ENLARGED TECHNOLOGY PLAN	1	04/18/2022		Conformance Set (04/18/22)
T1.23	L2 - AREA C ENLARGED TECHNOLOGY PLAN	1	04/18/2022		Conformance Set (04/18/22)
T1.24	L2 - AREA D ENLARGED TECHNOLOGY PLAN	1	04/18/2022		Conformance Set (04/18/22)
T1.30	THIRD FLOOR TECHNOLOGY PLAN	1	04/18/2022		Conformance Set (04/18/22)
T1.31	L3 - AREA A ENLARGED TECHNOLOGY PLAN	1	04/18/2022		Conformance Set (04/18/22)
T1.32	L3 - AREA B ENLARGED TECHNOLOGY PLAN	1	04/18/2022		Conformance Set (04/18/22)
T1.33	L3 - AREA C ENLARGED TECHNOLOGY PLAN	1	04/18/2022		Conformance Set (04/18/22)
T1.34	L3 - AREA D ENLARGED TECHNOLOGY PLAN	1	04/18/2022		Conformance Set (04/18/22)

Drawing No.	Drawing Title	Revision	Drawing Date	Received Date	Set
T1.40	PENTHOUSE TECHNOLOGY PLAN	1	04/18/2022		Conformance Set (04/18/22)
T1.41	L4 - PENTHOUSE AND ROOF ENLARGED TECHNOLOGY PLAN	1	04/18/2022		Conformance Set (04/18/22)
T2.01	TECHNOLOGY DETAILS	1	04/18/2022		Conformance Set (04/18/22)
T2.02	TECHNOLOGY DETAILS	1	04/18/2022		Conformance Set (04/18/22)
T2.03	TECHNOLOGY GROUNDING AND BONDING DETAIL	1	04/18/2022		Conformance Set (04/18/22)
T2.04	SECURITY DETAILS	1	04/18/2022		Conformance Set (04/18/22)
T2.05	SECURITY DETAILS	1	04/18/2022		Conformance Set (04/18/22)
T2.06	SECURITY DETAILS	1	04/18/2022		Conformance Set (04/18/22)
T2.07	CAMERA SCHEDULE	1	04/18/2022		Conformance Set (04/18/22)
T3.01	TECHNOLOGY COMM. ROOM #020 DETAIL	1	04/18/2022		Conformance Set (04/18/22)
T3.02	TECHNOLOGY IT ROOM 308B DETAIL & BACKBONE CABLING	1	04/18/2022		Conformance Set (04/18/22)

**Current Specifications**

Number	Description	Revision	Issued Date	Received Date	Set
<b>00 - Information Available to Bidders</b>					
000000	COVER	0	01/21/22	01/21/22	Issued for Bid
000001	SWING SPACE	0			None
000110	TABLE OF CONTENTS	4			Conformed Set
000115	LIST OF DRAWINGS	0	01/21/22	01/21/22	Issued for Bid
003119	EXISTING CONDITION NFORMATION	1			Conformed Set
003126	EXISTING HAZARDOUS MATERIALS INFORMATION	1			Conformed Set
003132	GEOTECHNICAL DATA	1			Conformed Set
110000	EQUIPMENT	0			None
<b>01 - General Requirements</b>					
010100	HAZARDOUS MATERIALS GENERAL CONDITIONS	1			Conformed Set
010160	HAZARDOUS MATERIALS SCHEDULING AND PHASING	1			Conformed Set
011000	SUMMARY	2			Conformed Set
012100	ALLOWANCES	0			Bid Spec
012200	UNIT PRICES	1			Conformed Set
012300	ALTERNATES	1			Conformed Set
012600	CONTRACT MODIFICATION PROCEDURES	2			Conformed Set
012900	PAYMENT PROCEDURES	2			Conformed Set
013100	PROJECT MANAGEMENT AND COORDINATION	2			Conformed Set
013200	CONSTRUCTION PROGRESS DOCUMENTATION	2			Conformed Set
013233	PHOTOGRAPHIC DOCUMENTATION	0			Bid Spec
013300	SUBMITTAL PROCEDURES	2			Conformed Set
014000	QUALITY REQUIREMENTS	2			Conformed Set
014150	SPECIAL INSPECTIONS	1			Conformed Set
014200	REFERENCES	2			Conformed Set
015000	TEMPORARY FACILITIES AND CONTROLS	2			Conformed Set
015639	TEMPORARY TREE AND PLANT PROTECTION	1			Conformed Set
015700	ENVIRONMENTAL PROTECTION	1			Conformed Set
016000	PRODUCT REQUIREMENTS	2			Conformed Set
017001	HAZARDOUS MATERIALS CONTRACT CLOSEOUT	1			Conformed Set
017124	AS-BUILT SURVEY	1			Conformed Set
017300	EXECUTION	2			Conformed Set
017329	CUTTING AND PATCHING	2			Conformed Set



DAmato + Downes JV

Printed on Wed Jun 8, 2022 at 07:33 am EDT

Job #: 60-19-0003 Bristol City Hall Reno/Addition  
131 North Main Street  
Bristol, Connecticut 06010

Number	Description	Revision	Issued Date	Received Date	Set
017419	CONSTRUCTION WASTE MANAGEMENT AND DISPOSAL	2			Conformed Set
017700	CLOSEOUT PROCEDURES	2			Conformed Set
017823	OPERATION AND MAINTENANCE DATA	2			Conformed Set
017839	PROJECT RECORD DOCUMENTS	2			Conformed Set
017900	DEMONSTRATION AND TRAINING	2			Conformed Set
018119	INDOOR AIR QUALITY REQUIREMENTS	2			Conformed Set
<b>02 - Existing Conditions</b>					
020000	GENERAL SITEWORK	1			Conformed Set
020750	SELECTIVE DEMOLITION FOR HAZARDOUS MATERIALS ABATEMENT	1			Conformed Set
020800	ASBESTOS ABATEMENT	1			Conformed Set
020820	UNIVERSAL WASTE RECLAMATION	1			Conformed Set
020900	LEAD PAINT AWARENESS	1			Conformed Set
021100	REMEDIATION OF PCB-CONTAINING MATERIALS	1			Conformed Set
024113	UTILITY DEMOLITION AND ABANDONMENT	1			Conformed Set
024119	SELECTIVE DEMOLITION	2			Conformed Set
026113	EXCAVATION, HANDLING, TRANSPORTATION AND DISPOSAL OF	1			Conformed Set
026500	REMOVAL AND DISPOSAL OF UNDERGROUND STORAGE TANK	1			Conformed Set
<b>03 - Concrete</b>					
030130	CONCRETE REHABILITATION	1			Conformed Set
030510	CONCRETE MOISTURE VAPOR REDUCTION ADMIXTURE	1			Conformed Set
032519	CARBON FIBER REINFORCED POLYMER REINFORCING	0			Conformed Set
033000	CAST-IN-PLACE CONCRETE	2			Conformed Set
034500	PRECAST ARCHITECTURAL CONCRETE	1			Conformed Set
<b>04 - Masonry</b>					
040120	MAINTENANCE OF UNIT MASONRY	1			Conformed Set
042000	UNIT MASONRY	1			Conformed Set
042200	CONCRETE UNIT MASONRY	1			Conformed Set
047200	CAST STONE MASONRY	1			Conformed Set
<b>05 - Metals</b>					
051200	STRUCTURAL STEEL	1			Conformed Set
051213	ARCHITECTURALLY EXPOSED STRUCTURAL STEEL (AESS)	1			Conformed Set
053100	STEEL DECK	1			Conformed Set
054000	COLD FORMED STEEL FRAMING	1			Conformed Set
055000	METAL FABRICATIONS	1			Conformed Set
055100	METAL STAIRS	1			Conformed Set
055213	PIPE AND TUBE RAILINGS	0			Conformed Set
057300	GUARDRAIL	1			Conformed Set



DAmato + Downes JV

Printed on Wed Jun 8, 2022 at 07:33 am EDT

Job #: 60-19-0003 Bristol City Hall Reno/Addition  
131 North Main Street  
Bristol, Connecticut 06010

Number	Description	Revision	Issued Date	Received Date	Set
057313	GLAZED DECORATIVE METAL RAILINGS	1			Conformed Set
<b>06 - Wood, Plastics, and Composites</b>					
061053	MISCELLANEOUS ROUGH CARPENTRY	2			Conformed Set
061600	SHEATHING	1			Conformed Set
064023	INTERIOR ARCHITECTURAL WOODWORK	2			Conformed Set
<b>07 - Thermal and Moisture Protection</b>					
070150	Maintenance of Membrane Roofing	0			Conformed Set
070150.19	PREPARATION FOR RE-ROOFING	0	01/21/22	01/21/22	Issued for Bid
071113	BITUMINOUS DAMPPROOFING	1			Conformed Set
071326	SELF-ADHERING SHEET WATERPROOFING	1			Conformed Set
072100	THERMAL INSULATION	1			Conformed Set
072726	FLUID-APPLIED MEMBRANE AIR BARRIERS	1			Conformed Set
074213	Metal Wall Panels	0			Conformed Set
074213.16	METAL PLATE WALL PANELS	0	01/21/22	01/21/22	Issued for Bid
074213.19	INSULATED METAL WALL PANELS	0	01/21/22	01/21/22	Issued for Bid
075323	ETHYLENE-PROPYLENE-DIENE-MONOMER (EPDM) ROOFING	1			Conformed Set
076200	SHEET METAL FLASHING AND TRIM	1			Conformed Set
077100	ROOF SPECIALTIES	1			Conformed Set
078413	PENETRATION FIRESTOPPING	2			Conformed Set
078446	FIRE-RESISTIVE JOINT SYSTEMS	1			Conformed Set
079200	JOINT SEALANTS	2			Conformed Set
079500	EXPANSION CONTROL	1			Conformed Set
<b>08 - Openings</b>					
080671	DOOR HARDWARE SCHEDULE	1			Conformed Set
081113	HOLLOW METAL DOORS AND FRAMES	2			Conformed Set
081416	FLUSH WOOD DOORS	2			Conformed Set
083113	ACCESS DOORS AND FRAMES	1			Conformed Set
083313	COILING COUNTER DOORS	1			Conformed Set
083323	OVERHEAD COILING DOORS	1			Conformed Set
083459	VAULT DOORS	1			Conformed Set
084113	ALUMINUM-FRAMED ENTRANCES AND STOREFRONTS	1			Conformed Set
084229	AUTOMATIC ENTRANCES	1			Conformed Set
084423	STRUCTURAL-SEALANT-GLAZED CURTAIN WALLS	1			Conformed Set
084433	FIRE RATED GLAZED CURTAIN WALLS	0			Conformed Set
087100	DOOR HARDWARE	2			Conformed Set
087113	AUTOMATIC DOOR OPENERS	0			Conformed Set
088000	GLAZING	2			Conformed Set



DAmato + Downes JV

Printed on Wed Jun 8, 2022 at 07:33 am EDT

Job #: 60-19-0003 Bristol City Hall Reno/Addition  
131 North Main Street  
Bristol, Connecticut 06010

Number	Description	Revision	Issued Date	Received Date	Set
088300	MIRRORS	1			Conformed Set
088400	PLASTIC GLAZING	1			Conformed Set
<b>09 - Finishes</b>					
09 0000	FINISH SCHEDULE	1			Conformed Set
09900	Paints and Coatings	0			Conformed Set
092116	GYPSUM BOARD ASSEMBLIES	2			Conformed Set
093100	TILING	1			Conformed Set
095113	ACOUSTICAL PANEL CEILINGS	2			Conformed Set
095423	LINEAR METAL CEILINGS	1			Conformed Set
096513	RESILIENT BASE AND ACCESSORIES	2			Conformed Set
096519	RESILIENT TILE FLOORING	1			Conformed Set
096536	STATIC-CONTROL RESILIENT FLOORING	1			Conformed Set
096543	LINOLEUM FLOORING	1			Conformed Set
096566	RESILIENT ATHLETIC FLOORING	1			Conformed Set
096723	RESINOUS FLOORING	1			Conformed Set
096813	TILE CARPETING	1			Conformed Set
097200	WALL COVERINGS	1			Conformed Set
097756	INTERIOR SURFACING	1			Conformed Set
098436	SOUND-ABSORBING UNITS	1			Conformed Set
099100	PAINTING	2			Conformed Set
099666	WATER VAPOR EMISSION CONTROL SYSTEM	1			Conformed Set
<b>10 - Specialties</b>					
101100	VISUAL DISPLAY SURFACES	1			Conformed Set
101400	SIGNAGE	2			Conformed Set
101426	POST AND PANEL SIGNAGE	1			Conformed Set
102113	Toilet Compartments	0			Conformed Set
102113.19	PLASTIC TOILET COMPARTMENTS	0	01/21/22	01/21/22	Issued for Bid
102213	WIRE MESH PARTITIONS	1			Conformed Set
102226	OPERABLE PARTITIONS	1			Conformed Set
102600	WALL PROTECTION	1			Conformed Set
102800	TOILET AND BATH ACCESSORIES	1			Conformed Set
104116	EMERGENCY KEY CABINETS	1			Conformed Set
104400	FIRE PROTECTION SPECIALTIES	1			Conformed Set
105126	PLASTIC LOCKERS	1			Conformed Set
105626	MOBILE STORAGE UNITS	1			Conformed Set
107516	GROUND SET FLAGPOLES	1			Conformed Set
<b>11 - Equipment</b>					



DAmato + Downes JV

Printed on Wed Jun 8, 2022 at 07:33 am EDT

Job #: 60-19-0003 Bristol City Hall Reno/Addition  
131 North Main Street  
Bristol, Connecticut 06010

Number	Description	Revision	Issued Date	Received Date	Set
113100	RESIDENTIAL APPLIANCES	1			Conformed Set
<b>12 - Furnishings</b>					
12 300	Manufactured Casework	1			Conformed Set
122413	ROLLER WINDOW SHADES	1			Conformed Set
123631	SIMULATED STONE COUNTERTOPS	1			Conformed Set
124813	ENTRANCE FLOOR MATS	1			Conformed Set
124816	ENTRANCE FLOOR GRILLES	1			Conformed Set
<b>14 - Conveying Equipment</b>					
142100	ELECTRIC TRACTION ELEVATORS	1			Conformed Set
<b>16 - RESERVED FOR FUTURE EXPANSION</b>					
16 400	Low-Voltage Distribution	0			Conformed Set
<b>21 - Fire Suppression</b>					
210500	COMMON WORK RESULTS FOR FIRE SUPPRESSION	1			Conformed Set
210548	VIBRATION AND SEISMIC CONTROLS FOR FIRE-SUPPRESSION PIPING	1			Conformed Set
210553	IDENTIFICATION FOR FIRE-SUPPRESSION PIPING AND EQUIPMENT	1			Conformed Set
211100	FACILITY FIRE-SUPPRESSION WATER-SERVICE PIPING	1			Conformed Set
211200	FIRE SUPPRESSION STANDPIPES	1			Conformed Set
211313	WET-PIPE SPRINKLER SYSTEM	1			Conformed Set
212200	CLEAN-AGENT FIRE-EXTINGUISHING SYSTEMS	1			Conformed Set
<b>22 - Plumbing</b>					
220500	COMMON WORK RESULTS FOR PLUMBING	1			Conformed Set
220516	EXPANSION FITTINGS AND LOOPS FOR PLUMBING PIPING	1			Conformed Set
220517	SLEEVES AND SLEEVE SEALS FOR PLUMBING PIPING	1			Conformed Set
220519	METERS AND GAGES FOR PLUMBING PIPING	1			Conformed Set
220523	GENERAL-DUTY VALVES FOR PLUMBING PIPING	1			Conformed Set
220529	HANGERS AND SUPPORTS FOR PLUMBING PIPING AND EQUIPMENT	1			Conformed Set
220548	VIBRATION AND SEISMIC CONTROLS FOR PLUMBING PIPING AND EQUIPMENT	1			Conformed Set
220553	IDENTIFICATION FOR PLUMBING PIPING AND EQUIPMENT	1			Conformed Set
220719	PIPE INSULATION	1			Conformed Set
221113	FACILITY WATER DISTRIBUTION PIPING	1			Conformed Set
221116	DOMESTIC WATER PIPING	1			Conformed Set
221119	PLUMBING SPECIALTIES	1			Conformed Set
221123	DOMESTIC WATER PUMPS	1			Conformed Set
221316	SANITARY AND VENT PIPING	1			Conformed Set
221413	STORM DRAIN PIPING	1			Conformed Set
223300	ELECTRIC DOMESTIC WATER HEATERS	1			Conformed Set
224100	PLUMBING FIXTURES AND EQUIPMENT	0	01/21/22	01/21/22	Issued for Bid



DAmato + Downes JV

Printed on Wed Jun 8, 2022 at 07:33 am EDT

Job #: 60-19-0003 Bristol City Hall Reno/Addition  
131 North Main Street  
Bristol, Connecticut 06010

Number	Description	Revision	Issued Date	Received Date	Set
<b>23 - Heating, Ventilating, and Air Conditioning (HVAC)</b>					
230500	BASIC MECHANICAL REQUIREMENTS	1			Conformed Set
230516	EXPANSION FITTINGS AND LOOPS FOR HVAC EQUIPMENT	1			Conformed Set
230517	SLEEVES AND SLEEVE SEALS FOR HVAC PIPING	1			Conformed Set
230519	METERS AND GAGES FOR HVAC PIPING	1			Conformed Set
230523	GENERAL-DUTY VALVES FOR HVAC PIPING	1			Conformed Set
230529	HANGERS AND SUPPORTS FOR HVAC PIPING AND EQUIPMENT	1			Conformed Set
230548	VIBRATION AND SEISMIC CONTROLS FOR HVAC	1			Conformed Set
230553	IDENTIFICATION FOR HVAC PIPING AND EQUIPMENT	1			Conformed Set
230593	TESTING, ADJUSTING, AND BALANCING FOR HVAC	1			Conformed Set
230713	DUCT INSULATION	1			Conformed Set
230719	HVAC PIPING INSULATION	1			Conformed Set
230900	INSTRUMENTATION AND CONTROL FOR HVAC	1			Conformed Set
231123	FUEL GAS PIPING	1			Conformed Set
232113	HYDRONIC PIPING	1			Conformed Set
232116	HYDRONIC PIPING SPECIALTIES	1			Conformed Set
232123	HYDRONIC PUMPS	1			Conformed Set
232300	REFRIGERANT PIPING	1			Conformed Set
232500	HVAC WATER TREATMENT	1			Conformed Set
233113	METAL DUCTS	1			Conformed Set
233300	AIR DUCT ACCESSORIES	1			Conformed Set
233423	HVAC POWER VENTILATORS	1			Conformed Set
233600	AIR TERMINAL UNITS	1			Conformed Set
233713	DIFFUSERS, REGISTERS AND GRILLES	1			Conformed Set
235216	CONDENSING BOILERS	1			Conformed Set
237413	PACKAGED, OUTDOOR, ROOFTOP AIR-CONDITIONING UNITS	1			Conformed Set
238126	SPLIT SYSTEM HEAT PUMP UNITS	1			Conformed Set
238239	UNIT HEATERS	1			Conformed Set
<b>26 - Electrical</b>					
260500	COMMON WORK RESULTS FOR ELECTRICAL	1			Conformed Set
260519	LOW-VOLTAGE ELECTRICAL POWER CONDUCTORS AND CABLES	1			Conformed Set
260526	GROUNDING AND BONDING FOR ELECTRICAL SYSTEMS	1			Conformed Set
260529	HANGERS AND SUPPORTS FOR ELECTRICAL SYSTEMS	1			Conformed Set
260533	RACEWAY AND BOXES FOR ELECTRICAL SYSTEMS	1			Conformed Set
260536	CABLE TRAYS FOR COMMUNICATION SYSTEMS	0			Bid Spec
260544	SLEEVES AND SLEEVE SEALS FOR ELECTRICAL RACEWAYS AND CABLING	1			Conformed Set
260548	Vibration and Seismic Controls for Electrical Systems	0			Conformed Set



DAmato + Downes JV

Printed on Wed Jun 8, 2022 at 07:33 am EDT

Job #: 60-19-0003 Bristol City Hall Reno/Addition  
131 North Main Street  
Bristol, Connecticut 06010

Number	Description	Revision	Issued Date	Received Date	Set
260553	IDENTIFICATION FOR ELECTRICAL SYSTEMS	1			Conformed Set
260923	LIGHTING CONTROL DEVICES	1			Conformed Set
262300	LOW VOLTAGE SWITCHGEAR	1			Conformed Set
262413	SWITCHBOARDS	1			Conformed Set
262416	PANELBOARDS	1			Conformed Set
262713	ELECTRICITY METERING	1			Conformed Set
262726	WIRING DEVICES	1			Conformed Set
262813	FUSES	1			Conformed Set
262816	ENCLOSED SWITCHES AND CIRCUIT BREAKERS	1			Conformed Set
262923	VARIABLE FREQUENCY MOTOR CONTROLLERS	1			Conformed Set
263213	ENGINE GENERATORS	1			Conformed Set
263600	TRANSFER SWITCHES	1			Conformed Set
264113	LIGHTNING PROTECTION FOR STRUCTURES	1			Conformed Set
265000	EXTERIOR LIGHTING - SITE	0			Conformed Set
265100	INTERIOR LIGHTING	1			Conformed Set
265600	EXTERIOR LIGHTING	1			Conformed Set
<b>27 - Communications</b>					
270528	PATHWAYS FOR COMMUNICATION SYSTEMS	2			Conformed Set
270536	CABLE TRAYS FOR COMMUNICATION SYSTEMS	2			Conformed Set
270544	SLEEVES AND SLEEVE SEALS FOR COMMUNICATION PATHWAYS AND CABLING	2			Conformed Set
271100	COMMUNICATION EQUIPMENT ROOM FITTINGS	2			Conformed Set
271300	COMMUNICATION BACKBONE CABLING	1			Conformed Set
271500	COMMUNICATION HORIZONTAL CABLING	2			Conformed Set
275116	PUBLIC ADDRESS SYSTEM	1			Conformed Set
275313	WIRELESS CLOCK SYSTEM	1			Conformed Set
<b>28 - Electronic Safety and Security</b>					
280500	SECURITY CONDUCTOR CABLES	2			Conformed Set
280528	PATHWAYS FOR SECURITY SYSTEMS	1			Conformed Set
281300	ACCESS CONTROL SYSTEM	2			Conformed Set
281600	INTRUSION DETECTION	1			Conformed Set
282300	VIDEO SURVEILLANCE SYSTEM	1			Conformed Set
283111	DIGITAL, ADDRESSABLE FIRE-ALARM SYSTEM	1			Conformed Set
283112	Zoned (DC Loop) Fire-Alarm Systems	0			Conformed Set
<b>31 - Earthwork</b>					
311000	SITE CLEARING	1			Conformed Set
312000	EARTH MOVING	2			Conformed Set
312333	TRENCHING AND BACKFILLING	1			Conformed Set



DAmato + Downes JV

Printed on Wed Jun 8, 2022 at 07:33 am EDT

Job #: 60-19-0003 Bristol City Hall Reno/Addition  
 131 North Main Street  
 Bristol, Connecticut 06010

Number	Description	Revision	Issued Date	Received Date	Set
312500	EROSION AND SEDIMENTATION CONTROLS	1			Conformed Set
<b>32 - Exterior Improvements</b>					
321216	ASPHALT PAVING	1			Conformed Set
321313	CONCRETE PAVING	1			Conformed Set
321316	CONCRETE COLORING	1			Conformed Set
321401	BRICK PAVING	1			Conformed Set
321402	GRANITE CURBING	1			Conformed Set
323115	VINYL FENCES AND GATES	1			Conformed Set
323300	SITE FURNISHINGS	1			Conformed Set
329200	TURF AND GRASSES	1			Conformed Set
329300	PLANTS	1			Conformed Set
<b>33 - Utilities</b>					
331900	WATER SUPPLY SYSTEM	1			Conformed Set
333100	SANITARY SEWERS	1			Conformed Set
334000	STORM DRAINAGE SYSTEM	1			Conformed Set
334423	TRENCH DRAIN	1			Conformed Set
335100	NATURAL GAS DISTRIBUTION	1			Conformed Set
338126	COMMUNICATIONS UNDERGROUND DUCTS, MANHOLES AND HANDHOLES	1			Conformed Set
<b>34 - Transportation</b>					
347123	MAINTENANCE AND PROTECTION OF TRAFFIC	1			Conformed Set





















DO NOT ENTER  
EMPLOYEES  
ONLY

**DANGER**  
**ASBESTOS**  
MAY CAUSE CANCER CAUSES  
DAMAGE TO LUNGS  
AUTHORIZED  
PERSONNEL ONLY  
WEAR RESPIRATORY PROTECTION  
AND PROTECTIVE CLOTHING IN  
THIS AREA

WARNING:  
HAZARDOUS WASTE WORK AREA  
NO SMOKING, EATING OR DRINKING  
AUTHORIZED PERSONNEL ONLY  
PROTECTIVE CLOTHING IS  
REQUIRED IN THIS AREA

D'AMATO





















**ABSOLUTELY  
NO ADMITTANCE  
WITHOUT AUTHORIZATION  
DANGER HARD HAT AREA**

**CONSTRUCTION  
VEHICLES  
ONLY!**

**DANGER  
DO NOT  
ENTER**

**STOP**

**NO  
THRU  
TRAFFIC**

**NO  
PARKING  
ANY  
TIME**