

Public Works Project List

| Div | Project Name/Location - Bid Project | Budget | Date Project Added to List | Estimated Completion Date | % Complete | Start Date | Current Status | Next Steps | Phase Start Date | Phase Completion Date |
|----------------------------------|---|-----------|----------------------------|---------------------------|------------|------------|--|--|------------------|-----------------------|
| Projects in Scoping/Design Phase | | | | | | | | | | |
| ENG | Louisiana Ave Bridge Design | \$300,000 | 12/1/17 | 12/3/20 | 98% | 11/1/2016 | DOT review & bidding | RFP | 3/1/2020 | 04/01/20 |
| ENG | Andrew Street Bridge - Sediment Removal | | 11/12/17 | 7/15/19 | 35% | 1/18/2017 | Inland Wetland Commission Permit Pending | Construction | 11/15/2018 | 12/18/20 |
| ENG | Divinity Street Culvert design | \$350,000 | 10/10/17 | 12/12/19 | 25% | 2/16/2017 | Design | Design Review | 12/15/2018 | 07/15/20 |
| ENG | Downs St Bridge | \$320,000 | 4/11/16 | | 20% | 8/15/2016 | Project on hold coordinating with DOT Route 72 intersection project. | Apply for LotCIP per State suggestion/ Hydraulic Study | 2/14/2019 | 11/15/20 |
| ENG | Memorial Blvd Bridge | \$300,000 | 3/11/16 | | 20% | 8/15/2016 | Project on hold coordinating with DOT Route 72 intersection project. | Design/Hydraulic Study | 2/14/2019 | 11/15/20 |
| ENG | ADA Compliance Study | \$200,000 | 5/6/10 | | 90% | 7/15/2012 | On hold pending City Hall Office renovations / office relocations | Design | | |

Public Works Project List

| Div | Project Name/Location - Bid Project | Budget | Date Project Added to List | Estimated Completion Date | % Complete | Start Date | Current Status | Next Steps | Phase Start Date | Phase Completion Date |
|--------------------------------------|--|-----------|----------------------------|---------------------------|------------|------------|---------------------------|---|------------------|-----------------------|
| ENG | Lake Street Culvert design | \$400,000 | 2/14/19 | 9/30/19 | 5% | 1/16/2019 | Design | Design Review | 2/15/2019 | 07/15/20 |
| ENG | Mellen Street Bridge design | \$350,000 | 2/14/19 | 9/30/19 | 5% | 1/16/2019 | Consultant Selection | Design/Hydraulic Study (Finalize Scope) | 2/14/2019 | 11/15/20 |
| ENG | East Street Bridge design | \$350,000 | 2/14/19 | 9/30/19 | 5% | 1/16/2019 | Consultant Selection | Design/Hydraulic Study (Finalize Scope) | 2/14/2019 | 11/15/20 |
| Active Construction & Other Projects | | | | | | | | | | |
| ENG | West End Retaining Wall | \$150,000 | 2/14/19 | 9/30/19 | 90% | 11/1/2018 | Wetlands Approval Granted | Completion of sidewalks | 8/15/2019 | 04/15/20 |
| ENG | Lexington Street Storm Drainage Phase II | \$300,000 | 7/1/17 | 6/6/2019 | 95% | 3/7/2017 | Construction | Completion/seeding/loam | 6/17/2019 | 04/15/20 |
| ENG | Coppermine Brook - Richard Court Berm | \$42,000 | 3/11/10 | 6/6/19 | 98% | | Construction | Additional Sediment removal | 10/20/2018 | 04/15/20 |