

Public Works Project List

Div	Project Name/Location - Bid Project	Budget	Date Project Added to List	Estimated Completion Date	% Complete	Start Date	Current Status	Next Steps	Phase Start Date	Phase Completion Date
Projects in Scoping/Design Phase										
ENG	Louisiana Ave Bridge Design	\$300,000	12/1/17	12/3/20	98%	11/1/2016	DOT review & bidding	Bid Opening	3/1/2020	03/31/20
ENG	Andrew Street Bridge - Sediment Removal		11/12/17	7/15/19	35%	1/18/2017	Inland Wetland Commission Permit Pending	Construction	11/15/2018	12/18/20
ENG	Divinity Street Culvert design	\$350,000	10/10/17	12/12/19	25%	2/16/2017	Design	Design Review	12/15/2018	07/15/20
ENG	Downs St Bridge	\$320,000	4/11/16		20%	8/15/2016	Project on hold coordinating with DOT Route 72 intersection project.	Apply for LotCIP per State suggestion/ Hydraulic Study	2/14/2019	11/15/20
ENG	Memorial Blvd Bridge	\$300,000	3/11/16		20%	8/15/2016	Project on hold coordinating with DOT Route 72 intersection project.	Design/Hydraulic Study	2/14/2019	11/15/20
ENG	ADA Compliance Study	\$200,000	5/6/10		90%	7/15/2012	On hold pending City Hall Office renovations / office relocations	Design		
ENG	Lake Street Culvert design	\$400,000	2/14/19	9/30/19	5%	1/16/2019	Design	Design Review	2/15/2019	07/15/20

Public Works Project List

Div	Project Name/Location - Bid Project	Budget	Date Project Added to List	Estimated Completion Date	% Complete	Start Date	Current Status	Next Steps	Phase Start Date	Phase Completion Date
ENG	Mellen Street Bridge design	\$350,000	2/14/19	9/30/19	5%	1/16/2019	Consultant Selection	Design/Hydraulic Study (Finalize Scope)	2/14/2019	11/15/20
ENG	East Street Bridge design	\$350,000	2/14/19	9/30/19	5%	1/16/2019	Consultant Selection	Design/Hydraulic Study (Finalize Scope)	2/14/2019	11/15/20
Active Construction & Other Projects										
ENG	Lexington Street Storm Drainage Phase II	\$300,000	7/1/17	6/6/2019	95%	3/7/2017	Construction	Completion/seeding/loam	6/17/2019	04/15/20
ENG	Coppermine Brook - Richard Court Berm	\$42,000	3/11/10	6/6/19	98%		Construction	Final restoration	10/20/2018	04/15/20
ENG	Riverside Ave Road Diet	\$540,000	3/12/20	10/1/20	0%		Preconstruction meeting	Construction	4/1/2020	10/15/20
ENG/Streets	Hope St Parking		3/12/20	10/1/20	5%		Stakeout	Construction	3/12/2020	10/15/20