



Public Works | 860-584-6125

Memorandum

Date: September 10, 2020

To: Mayor Zoppo-Sassu
Board of Public Works

From: Raymond A Rogozinski, P.E., Public Works Director

Re: DPW Fall Paving Program – Update

The Department of Public Works is currently completing the fall paving program. A summary of the current status is provided below:

1. Milled & Paved

Mines Road (Stafford to Arrowhead)	Aldbourne Drive
Ashover Lane	York Street
Pennwood Place	

2. Milled

Joseph Street	Litchfield Lane
Danbury Lane	Goshen Court
Ingraham Place	Reilly Place
Ingraham Street	Bishop Street
Pheasant Run Road	Kozani Street
Quail Hollow Lane	

3. Work Scheduled to be completed

Allen Street	Nestico Court
Tuttle Street	Howard Avenue
Barnum Road	

4. Deferred to Spring 2021

North Main St (Laurel St to School St): Deferred to spring 2021 due to Riverside Ave Streetscape Improvements

The total milling and paving cost associated with the fall roadway program is \$1,509,000 (\$1,257,000 paving & \$252,000 milling). The FY 2020-21 Major Road budget including state funding is \$4,007,883.79

In addition to milling and paving the roadways above, Lawndale Avenue, Atkins Ave and Margerie St are scheduled to be reclaimed. The watermain is currently replacement on Lawndale Ave & Atkins Ave, once complete reclaim will proceed.

City of Bristol

111 North Main Street
Bristol, CT 06010
www.bristolct.gov

As part of the DPW Line Painting program funded through a dedicated Line Painting account roadway pavement markings are currently being completed throughout the City.

Please feel free to contact me with any questions/concerns at 860-584-6113.