December 2023 Project Schedule															
Projects	**Budget**														
Projects in scoping/Design Phase		12/1/2023		1/1/2024		2/1/2024			3/1/2024		4/1/2024			Future	
Divinity Street Culvert design	$350,000.00	Design/Permit (4/21 to 8/22) - Bid 3/24 (coordinate timing with DOT West End project)												Construction Spring 24	
Downs St Bridge	$320,000.00	Redesign/Permit (3/20 to 10/22) - Utility coordination required Bid 3/24 (Eversource has installed temp poles.) Coord with DOT regarding signal - 3rd part review (8/23)												Construction Summer 24	
Lake Street Culvert design	$400,000.00	Design/Permit (3/20 to 4/22) - Bid 10/23 Construction (4/23 to 9/23)													
Wolcott St (Route 69 to Allentown)		Design/Permit (10/20-8/22) ROW easements												Construction Spring 24	
Jerome Ave Bridge	$2,900,000.00	Bid				Bid 1/24								Construction Spring 2024	
2022 Community connectivity / sidewalk replacement	$440,000.00	Design/Permit (4/21 to 3/23) - Bid 10/23 (PAL signed 12/23) Award 12/23 to Laveiro							Construction					Construction Fall 23/Spring 24	
2023 Community connectivity / sidewalk replacement	$793,000.00	Grant awarded / Design (12/23 - 4/24 waiting on grant award) bid 6/24												(Apply for 2023 grant)	
East Street Bridge design	$350,000.00	Design/Permit (3/20 to 4/24) - Bid 3/24 90% Redesign and encroachment/utility modifications												Construction Summer 2024	
Broad St Retaining Wall design	$83,500.00	Awarded to WMC													
Active Construction & Other Projects															
Mellen Street Bridge	$1,758,576.00	Design/Permit (3/20 to 2/23) - NTP August 1 to Arborio												Construction 8/23-6/24	
Route 6 Railroad Crossing		Drainage design/encroachment permit ongoing													
Memorial Blvd Bridge	$3,000,000.00	Construction (6/21 to 9/22) Granite install currently thru November - Electrical complete - lights on - granite being worked on													